

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE PROJECT: Construction of Sculptures in Parks, Lakes, Circles and Junctions in ward No.01, 02, 03 and 04 of Yelahanka Sub

Division

Modified Estimate

Sl. No.	Description of Item	Unit	No	Length (m)	Breadth (m)			Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
					B1	B2	Avg B					
1	Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete and Fixeing of out-door LED Strip Lighting for through out the periphery and inside all proposed alphabets as per direction of Engineer in Charge. (inclusive of all taxes)As per approved quotation	No	1						1.00			
	Total Executed Quantity								1.00	106918.60	106919.00	
	Schedule B Quantity								1.00			
2	Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete and Fixeing of out-door LED Strip Lighting for through out the periphery and inside all proposed alphabets as per direction of Engineer in Charge. (inclusive of all taxes)As per approved quotation	No	1						1.00			
	Total Executed Quantity								1.00	108393.20	108393.00	
	Schedule B Quantity								1.00			
3	Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete and Fixeing of out-door LED Strip Lighting for through out the periphery and inside all proposed alphabets as per direction of Engineer in Charge. (inclusive of all taxes)As per approved quotation	No	1						1.00			
	Total Executed Quantity								1.00	103535.10	103535.00	
	Schedule B Quantity								1.00			
4	Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the periphery and inside all proposed alphabets as per direction of Engineer in Charge. (inclusive of all taxes)As per approved quotation	No	1						1.00			
	Total Executed Quantity								1.00	105605.60	105606.00	
	Schedule B Quantity								1.00			
5	Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete as per direction of Engineer in Charge. (inclusive of all taxes)As per approved quotation .	No	1						1.00			
	Total Executed Quantity								1.00	102222.10	102222.00	
	Schedule B Quantity								1.00			
6	Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete as per direction of Engineer in Charge. (inclusive of all taxes)As per approved quotation .	No	1						1.00			
	Total Executed Quantity								1.00	151479.80	151480.00	
	Schedule B Quantity								1.00			
7	Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the periphery and inside all proposed alphabets as per direction of Engineer in Charge. (inclusive of all taxes)	No	1						1.00			
	Total Executed Quantity								1.00	147348.90	147349.00	
	Schedule B Quantity								1.00			

Sl. No.	Description of Item	Unit	No	Length	Breadth (m)			Depth	Quantity	Rate	Amount	Remarks
				(m)	B1	B2	Avg B	(m)		Rs	Rs	
16	Providing, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appearance and dimensions of each alphabet is as indicated in technical drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and centrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the periphery and inside all proposed alphabets as per direction of Engineer in Charge. (inclusive of all taxes) As per approved quotation											
8		No	2						2.00			
									Total Executed Quantity	2.00		
									Schedule B Quantity	1.00		
									Quantity upto 125%	1.00	107625.60	107626.00
									Quantity above 125%	1.00	107625.60	107626.00
17	Providing, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appearance and dimensions of each alphabet is as indicated in technical drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and centrally fitted with bolt height of 7" complete as Fixeing of out-door LED Strip Lighting for through out the periphery and inside all proposed alphabets per direction of Engineer in Charge. (inclusive of all taxes) As per approved quotation								1.00			
9		No	1						1.00			
									Total Executed Quantity	1.00	109080.00	109080.00
									Schedule B Quantity	1.00		
18	Providing, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appearance and dimensions of each alphabet is as indicated in technical drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and centrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the periphery and inside all proposed alphabets as per direction of Engineer in Charge. (inclusive of all taxes) (inclusive of all taxes) As per approved quotation								1.00			
11		No	1						1.00			
									Total Executed Quantity	1.00	104686.50	104687.00
									Schedule B Quantity	1.00		
19	Providing, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appearance and dimensions of each alphabet is as indicated in technical drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and centrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the periphery and inside all proposed alphabets as per direction of Engineer in Charge. (inclusive of all taxes) As per approved quotation								1.00			
12		No	1						1.00			
									Total Executed Quantity	1.00	113948.20	113948.00
									Schedule B Quantity	1.00		
20	Providing, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appearance and dimensions of each alphabet is as indicated in technical drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and centrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the periphery and inside all proposed alphabets as per direction of Engineer in Charge. (inclusive of all taxes) As per approved quotation								1.00			
13		No	1						1.00			
									Total Executed Quantity	1.00	120311.20	120311.00
									Schedule B Quantity	1.00		
21	Providing, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appearance and dimensions of each alphabet is as indicated in technical drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and centrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the periphery and inside all proposed alphabets as per direction of Engineer in Charge. (inclusive of all taxes) As per approved quotation								1.00			
14		No	1						1.00			
									Total Executed Quantity	1.00	108433.60	108434.00
									Schedule B Quantity	1.00		
22	Providing, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appearance and dimensions of each alphabet is as indicated in technical drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and centrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the periphery and inside all proposed alphabets as per direction of Engineer in Charge. (inclusive of all taxes) As per approved quotation								1.00			
15		No	1						1.00			
									Total Executed Quantity	1.00	108857.80	108858.00
									Schedule B Quantity	1.00		
23	Providing, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appearance and dimensions of each alphabet is as indicated in technical drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and centrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the periphery and inside all proposed alphabets as per direction of Engineer in Charge. (inclusive of all taxes) As per approved quotation								1.00			
16		No	1						1.00			
									Total Executed Quantity	1.00	106413.60	106414.00
									Schedule B Quantity	1.00		

Sl. No.	Description of Item	Unit	No	Length (m)	Breadth (m)			Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
					B1	B2	Avg B					
24	Providing, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appearance and dimensions of each alphabet is as indicated in technical drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and centrally fitted with bolt height of 7" complete Fixing of out-door LED Strip Lighting for through out the periphery and inside all proposed alphabets as per direction of Engineer in Charge. (inclusive of all taxes)	No	1						1.00	139506.25	139506.00	
									Total Executed Quantity	1.00		
									Schedule B Quantity	1.00		
25	Providing, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appearance and dimensions of each alphabet is as indicated in technical drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and centrally fitted with bolt height of 7" complete Fixing of out-door LED Strip Lighting for through out the periphery and inside all proposed alphabets as per direction of Engineer in Charge. (inclusive of all taxes)	No	1						1.00	114422.90	114423.00	
									Total Executed Quantity	1.00		
									Schedule B Quantity	1.00		
26	Providing, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appearance and dimensions of each alphabet is as indicated in technical drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and centrally fitted with bolt height of 7" complete Fixing of out-door LED Strip Lighting for through out the periphery and inside all proposed alphabets as per direction of Engineer in Charge.	No	1						1.00	104656.20	104656.00	
									Total Executed Quantity	1.00		
									Schedule B Quantity	1.00		
27	Providing, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appearance and dimensions of each alphabet is as indicated in technical drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and centrally fitted with bolt height of 7" complete Fixing of out-door LED Strip Lighting for through out the periphery and inside all proposed alphabets as per direction of Engineer in Charge. (inclusive of all taxes) As per approved quotation	No	1						1.00	103888.60	103889.00	
									Total Executed Quantity	1.00		
									Schedule B Quantity	1.00		
28	Providing, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appearance and dimensions of each alphabet is as indicated in technical drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and centrally fitted with bolt height of 7" complete Fixing of out-door LED Strip Lighting for through out the periphery and inside all proposed alphabets as per direction of Engineer in Charge. (inclusive of all taxes) As per approved quotation	No	1						1.00	109867.80	109868.00	
									Total Executed Quantity	1.00		
									Schedule B Quantity	1.00		
29	Providing, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appearance and dimensions of each alphabet is as indicated in technical drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and centrally fitted with bolt height of 7" complete Fixing of out-door LED Strip Lighting for through out the periphery and inside all proposed alphabets as per direction of Engineer in Charge. (inclusive of all taxes) As per approved quotation	No	1						1.00	110241.50	110242.00	
									Total Executed Quantity	1.00		
									Schedule B Quantity	1.00		
30	Providing, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appearance and dimensions of each alphabet is as indicated in technical drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and centrally fitted with bolt height of 7" complete Fixing of out-door LED Strip Lighting for through out the periphery and inside all proposed alphabets as per direction of Engineer in Charge. (inclusive of all taxes) As per approved quotation	No	1						1.00	110211.20	110211.00	
									Total Executed Quantity	1.00		
									Schedule B Quantity	1.00		
31	Providing, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appearance and dimensions of each alphabet is as indicated in technical drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and centrally fitted with bolt height of 7" complete Fixing of out-door LED Strip Lighting for through out the periphery and inside all proposed alphabets as per direction of Engineer in Charge. (inclusive of all taxes)	No	1						1.00	106029.80	106030.00	
									Total Executed Quantity	1.00		
									Schedule B Quantity	1.00		

Sl. No.	Description of Item	Unit	No	Length (m)	Breadth (m)			Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
					B1	B2	Avg B					
32	Providing, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appearance and dimensions of each alphabet is as indicated in technical drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and centrally fitted with bolt height of 7" complete Fixing of out-door LED Strip Lighting for through out the periphery and inside all proposed alphabets as per direction of Engineer in Charge. (inclusive of all taxes)	No	1						1.00			
	Total Executed Quantity								1.00	112756.40	112756.00	
	Schedule B Quantity								1.00			
33	Providing, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appearance and dimensions of each alphabet is as indicated in technical drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and centrally fitted with bolt height of 7" complete Fixing of out-door LED Strip Lighting for through out the periphery and inside all proposed alphabets as per direction of Engineer in Charge. (inclusive of all taxes) As per approved quotation	No	1						1.00			
	Total Executed Quantity								1.00	109312.30	109312.00	
	Schedule B Quantity								1.00			
34	Providing, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appearance and dimensions of each alphabet is as indicated in technical drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and centrally fitted with bolt height of 7" complete Fixing of out-door LED Strip Lighting for through out the periphery and inside all proposed alphabets as per direction of Engineer in Charge. (inclusive of all taxes)	No	1						1.00			
	Total Executed Quantity								1.00	110342.50	110343.00	
	Schedule B Quantity								1.00			
35	Providing, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appearance and dimensions of each alphabet is as indicated in technical drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and centrally fitted with bolt height of 7" complete Fixing of out-door LED Strip Lighting for through out the periphery and inside all proposed alphabets as per direction of Engineer in Charge. (inclusive of all taxes)	No	1						1.00			
	Total Executed Quantity								1.00	103848.20	103848.00	
	Schedule B Quantity								1.00			
36	Providing, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appearance and dimensions of each alphabet is as indicated in technical drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and centrally fitted with bolt height of 7" complete Fixing of out-door LED Strip Lighting for through out the periphery and inside all proposed alphabets as per direction of Engineer in Charge. (inclusive of all taxes) As per approved quotation	No	1						1.00			
	Total Executed Quantity								1.00	112897.80	112898.00	
	Schedule B Quantity								1.00			
37	Providing, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appearance and dimensions of each alphabet is as indicated in technical drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and centrally fitted with bolt height of 7" complete Fixing of out-door LED Strip Lighting for through out the periphery and inside all proposed alphabets as per direction of Engineer in Charge. (inclusive of all taxes) As per approved quotation	No	1						1.00			
	Total Executed Quantity								1.00	114675.40	114675.00	
	Schedule B Quantity								1.00			
38	Providing, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appearance and dimensions of each alphabet is as indicated in technical drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and centrally fitted with bolt height of 7" complete as per direction of Engineer in Charge.	No	1						1.00			
	Total Executed Quantity								1.00	106282.30	106282.00	
	Schedule B Quantity								1.00			
39	Providing, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appearance and dimensions of each alphabet is as indicated in technical drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and centrally fitted with bolt height of 7" complete Fixing of out-door LED Strip Lighting for through out the periphery and inside all proposed alphabets as per direction of Engineer in Charge. (inclusive of all taxes) As per approved quotation	No	1						1.00			
	Total Executed Quantity								1.00	111453.50	111454.00	
	Schedule B Quantity								1.00			

Sl. No.	Description of Item	Unit	No	Length (m)	Breadth (m)			Depth (m)	Quantity	Rate	Amount	Remarks
					B1	B2	Avg B					
40	Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge. (inclusive of all taxes) As per approved quotation											
		No	1						1.00			
									Total Executed Quantity	1.00	122997.80	122997.80
									Schedule B Quantity	1.00		
41	Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete as per direction of Engineer in Charge. (inclusive of all taxes) As per approved quotation											
		No	2						2.00			
									Total Executed Quantity	2.00		
									Schedule B Quantity	1.00		
									Quantity upto 125%	1.00	124442.10	124443.00
									Quantity above 125%	1.00	124442.10	124443.00
42	Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge. (inclusive of all taxes) As per approved quotation											
		No	1						1.00			
									Total Executed Quantity	1.00	103494.70	103495.00
									Schedule B Quantity	1.00		
43	Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge. (inclusive of all taxes) (inclusive of all taxes) As per approved quotation											
		No	2						2.00			
									Total Executed Quantity	2.00		
									Schedule B Quantity	1.00		
									Quantity upto 125%	1.00	103141.20	103142.00
									Quantity above 125%	1.00	103141.20	103142.00
44	Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete as per direction of Engineer in Charge. (inclusive of all taxes)											
		No	1						1.00			
									Total Executed Quantity	1.00	108802.25	108802.00
									Schedule B Quantity	1.00		
45	Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete as per direction of Engineer in Charge. (inclusive of all taxes)											
		No	1						1.00			
									Total Executed Quantity	1.00	120432.40	120432.00
									Schedule B Quantity	1.00		
46	Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete as per direction of Engineer in Charge. (inclusive of all taxes) As per approved quotation											
		No	1						1.00			
									Total Executed Quantity	1.00	104454.20	104454.00
									Schedule B Quantity	1.00		
47	Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge. (inclusive of all taxes)											
		No	1						1.00			
									Total Executed Quantity	1.00	107605.40	107605.00
									Schedule B Quantity	1.00		

Sl. No.	Description of Item	Unit	No	Length (m)	Breadth (m)			Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
					B1	B2	Avg B					
48	Providing, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appearance and dimensions of each alphabet is as indicated in technical drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and centrally fitted with bolt height of 7" complete as per direction of Engineer in Charge. (inclusive of all taxes) As per approved quotation											
		No	2						2.00			
		Total Executed Quantity							2.00			
		Schedule B Quantity							1.00			
		Quantity upto 125%							1.00	107565.00	107565.00	
		Quantity above 125%							1.00	107565.00	107565.00	
49	Providing, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appearance and dimensions of each alphabet is as indicated in technical drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and centrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the periphery and inside all proposed alphabets as per direction of Engineer in Charge. (inclusive of all taxes) As per approved quotation											
		No	1						1.00			
		Total Executed Quantity							1.00	108756.80	108757.00	
		Schedule B Quantity							1.00			
50	Providing, Fabricating and Fixing of Antique Kannada Numbers made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each Numbers, appearance and dimensions of each alphabet is as indicated in technical drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and centrally fitted with bolt height of 7" complete and Fixeing of out-door LED Strip Lighting for through out the periphery and inside all proposed Numbers as per direction of Engineer in Charge. (inclusive of all taxes) As per approved quotation											
		No	1						1.00			
		Total Executed Quantity							1.00	74376.40	74376.00	
		Schedule B Quantity							1.00			
51	Providing, Fabricating and Fixing of Antique Kannada Numbers made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each Numbers, appearance and dimensions of each alphabet is as indicated in technical drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and centrally fitted with bolt height of 7" complete and Fixeing of out-door LED Strip Lighting for through out the periphery and inside all proposed Numbers as per direction of Engineer in Charge. (inclusive of all taxes) As per approved quotation											
		No	1						1.00			
		Total Executed Quantity							1.00	82719.00	82719.00	
		Schedule B Quantity							1.00			
52	Providing, Fabricating and Fixing of Antique Kannada Numbers made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each Numbers, appearance and dimensions of each alphabet is as indicated in technical drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and centrally fitted with bolt height of 7" complete and Fixeing of out-door LED Strip Lighting for through out the periphery and inside all proposed Numbers as per direction of Engineer in Charge. (inclusive of all taxes) As per approved quotation											
		No	1						1.00			
		Total Executed Quantity							1.00	84324.90	84325.00	
		Schedule B Quantity							1.00			
53	Providing, Fabricating and Fixing of Antique Kannada Numbers made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each Numbers, appearance and dimensions of each alphabet is as indicated in technical drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and centrally fitted with bolt height of 7" complete and Fixeing of out-door LED Strip Lighting for through out the periphery and inside all proposed Numbers as per direction of Engineer in Charge. (inclusive of all taxes) As per approved quotation											
		No	1						1.00			
		Total Executed Quantity							1.00	86506.50	86507.00	
		Schedule B Quantity							1.00			
54	Providing, Fabricating and Fixing of Antique Kannada Numbers made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each Numbers, appearance and dimensions of each alphabet is as indicated in technical drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and centrally fitted with bolt height of 7" complete and Fixeing of out-door LED Strip Lighting for through out the periphery and inside all proposed Numbers as per direction of Engineer in Charge. (inclusive of all taxes) As per approved quotation											
		No	1						1.00			
		Total Executed Quantity							1.00	96737.80	96738.00	
		Schedule B Quantity							1.00			

Sl. No.	Description of Item	Unit	No	Length	Breadth (m)			Depth	Quantity	Rate	Amount	Remarks
				(m)	B1	B2	Avg B	(m)		Rs	Rs	
55	Providing, Fabricating and Fixing of Antique Kannada Numbers made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each Numbers, appearance and dimensions of each alphabet is as indicated in technical drawings enclosed including cost of all materials, labour, HOM of machinery, Finishing with Spray Painting and providing the support Stand using L-section and centrally fitted with bolt height of 7" complete and Fixing of out-door LED Strip Lighting for through out the periphery and inside all proposed Numbers as per direction of Engineer in Charge. (inclusive of all taxes)											
		No	1						1.00			
		Total Executed Quantity							1.00	86415.60	86416.00	
		Schedule B Quantity							1.00			
56	Providing, Fabricating and Fixing of Antique Kannada Numbers made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each Numbers, appearance and dimensions of each alphabet is as indicated in technical drawings enclosed including cost of all materials, labour, HOM of machinery, Finishing with Spray Painting and providing the support Stand using L-section and centrally fitted with bolt height of 7" complete and Fixing of out-door LED Strip Lighting for through out the periphery and inside all proposed Numbers as per direction of Engineer in Charge.											
		No	1						1.00			
		Total Executed Quantity							1.00	85607.60	85608.00	
		Schedule B Quantity							1.00			
57	Providing, Fabricating and Fixing of Antique Kannada Numbers made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each Numbers, appearance and dimensions of each alphabet is as indicated in technical drawings enclosed including cost of all materials, labour, HOM of machinery, Finishing with Spray Painting and providing the support Stand using L-section and centrally fitted with bolt height of 7" complete and Fixing of out-door LED Strip Lighting for through out the periphery and inside all proposed Numbers as per direction of Engineer in Charge.											
		No	1						1.00			
		Total Executed Quantity							1.00	85122.80	85123.00	
		Schedule B Quantity							1.00			
58	Providing, Fabricating and Fixing of Antique Kannada Numbers made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each Numbers, appearance and dimensions of each alphabet is as indicated in technical drawings enclosed including cost of all materials, labour, HOM of machinery, Finishing with Spray Painting and providing the support Stand using L-section and centrally fitted with bolt height of 7" complete as per direction of Engineer in Charge. (inclusive of all taxes) (inclusive of all taxes) As per approved quotation											
		No	1						1.00			
		Total Executed Quantity							1.00	84991.50	84992.00	
		Schedule B Quantity							1.00			
59	Providing, Fabricating and Fixing of Antique Kannada Numbers made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each Numbers, appearance and dimensions of each alphabet is as indicated in technical drawings enclosed including cost of all materials, labour, HOM of machinery, Finishing with Spray Painting and providing the support Stand using L-section and centrally fitted with bolt height of 7" complete and Fixing of out-door LED Strip Lighting for through out the periphery and inside all proposed Numbers as per direction of Engineer in Charge. (inclusive of all taxes) As per approved quotation											
		No	2						2.00			
		Total Executed Quantity							2.00			
		Schedule B Quantity							1.00			
		Quantity upto 125%							1.00	76396.40	76397.00	
		Quantity above 125%							1.00	76396.40	76397.00	
60	Providing and fixing of ornamental grill for, inside frame designs made out of 10 mm thick Hexagonal Hollow Section height 1.20m, appearance and dimension of hand railing is indicated in drawings including cost of labour etc, complete as per direction of Engineer in charge (inclusive of all taxes). including outdoor duco painting (inclusive of all taxes) As per approved quotation											
	Item not operated											
61	Providing and Fixing the I Section ISMB 200 mm X 100 mm X 5.7 mm to support (inclusive of all taxes) (inclusive of all taxes) As per approved quotation								8.28			
		Rmtr	1	8.28					0.00			
	Break	Rmtr	0	0.2					23.18			
		Rmtr	1	23.18					0.00			
	Break	Rmtr	0	0.18					35.22			
		Rmtr	1	35.22					0.00			
	Break	Rmtr	0	0.2					32.44			
		Rmtr	1	32.44					0.00			
	Break	Rmtr	0	0.2					9.93			
		Rmtr	1	9.93					82.28			
		Rmtr	1	82.28					191.33			
		Total Executed Quantity							191.33			
		Schedule B Quantity							120.00			
		Quantity upto 125%							150.00	2525.00	378750.00	
		Quantity above 125%							41.33	2525.00	104359.00	

Sl. No.	Description of Item	Unit	No	Length (m)	Breadth (m)			Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
					B1	B2	Avg B					
62	Providing, Fabricating and Fixing of Bull made out of welded iron link chain materials as per drawings for appearance and dimensions is as indicated in technical drawings enclosed including cost of all materials, labour, HOMof machinery, complete as per direction of Engineer in Charge. Dimensions : 106 inch X 32 inchesX 60 inches weight 1 ton (inclusive of all taxes) As per approved quotation											
	Below Savarkar Flyover											
	Bull	No	1						1.00			
	Total Executed Quantity								1.00	1212000.00	1212000.00	
	Schedule B Quantity								1.00			
63	Providing, Fabricating and Fixing of CAR made out of Welded Iron Automobile Parts, materials as per drawings for appearance and dimensions is as indicated in technical drawings enclosed including cost of all materials, labour, HOMof machinery, complete as per direction of Engineer in Charge. (inclusive of all taxes) Dimesions : 108 x 120 x 33 inches Base size required : (12 x 5 feet) weight: 1.5 Ton approximately (inclusive of all taxes) As per approved quotation											
	Car											
	BWSSB circle	No	1						1			
	Total Executed Quantity								1.00	1414000.00	1414000.00	
	Schedule B Quantity								1.00			
64	Providing, Fabricating and Fixing of DEER made out of Welded Iron Automobile Parts, materials as per drawings for appearance and dimesions is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, complete as per direction of Engineer in Charge. (inclusive of all taxes) Dimesions : 64 x 102 x 44 inches Base size required: (10.5 x 6 feet)weight: 1.5 Ton approximately (inclusive of all taxes) As per approved quotation											
	Deer	No	1						1			
	Total Executed Quantity								1.00	1212000.00	1212000.00	
	Schedule B Quantity								1.00			
65	Providing, Fabricating and Fixing Tractor made out of wWelded Iron Automobile Parts, materials as per drawings for appearence and dimesions is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, complete as per direction of Engineer in Charge. (inclusive of all taxes) Dimesions : 42 x 98 x 24 inches Base size required: (8 x 4 feet) Wieght: 350Kgs approximately (inclusive of all taxes) As per approved quotation											
	Tractor	No	1						1			
	Total Executed Quantity								1.00	1868500.00	1868500.00	
	Schedule B Quantity								1.00			
66	KSRB 2-1.1 : Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface levelled and neatly dressed, disposed earth to be levelled after breaking of clods and neatly dressed as per specifications. specification. No. KBS 2.1(a) / 2.3.1 Note :Adopt item 2.24 for excavation in all types of soils for lowering & levelling the ground for building works by mechanical means KBS Pg No 6, Item No 2.1											
	Bull											
	Below Savarkar Flyover											
	Earthwork Excavation	Cum	1	3.5			1.8	1.10	6.93			
	Deer with cub											
	Earthwork Excavation	Cum	1	2.2			1.65	1.10	3.99			
	Car											
	BWSSB circle											
	Earthwork Excavation	Cum	1	5.90			2.50	1.10	16.23			
	Tractor											
	Earthwork Excavation	Cum	1	3.8			2.4	1.10	10.03			
	Make in India											
	Earthwork Excavation	Cum	1	2.95			1.65	1.10	5.35			
	Alphabets											
	Earthwork Excavation	Cum	1	112.8			0.7	0.55	43.43			
	Basketball Court											
	North side footing	Cum	11	0.6			0.6	0.6	2.38			
	South side footing	Cum	13	0.6			0.6	0.6	2.81			
	West side footing	Cum	17	0.6			0.6	0.6	3.67			
	East side footing	Cum	17	0.6			0.6	0.6	3.67			
	For Grass											
	Deer with Cub	Cum	1			31.15		0.45	14.02			
	Yelahanka lake											
	For Indumat Doll											
		Cum	2	1.2			0.2	0.45	0.22			
		Cum	2	0.56			0.2	0.45	0.10			
	For Dholu Doll											
		Cum	2	0.98			0.2	0.45	0.18			
		Cum	2	0.55			0.2	0.45	0.10			
	For Bholu Doll											
		Cum	2	0.95			0.2	0.45	0.17			
		Cum	2	0.39			0.2	0.45	0.07			
	For Jaggu Monkey Doll											
		Cum	2	1.18			0.2	0.45	0.21			
		Cum	2	0.56			0.2	0.45	0.10			
	For Kalia Doll											

Sl. No.	Description of Item	Unit	No	Length (m)	Breadth (m)			Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
					B1	B2	Avg B					
		Cum	2	1.5			0.2	0.45	0.27			
		Cum	2	0.58			0.2	0.45	0.10			
	For Chutki Doll											
		Cum	2	0.95			0.2	0.45	0.17			
		Cum	2	0.4			0.2	0.45	0.07			
	For Chota Bheem Doll											
		Cum	2	1.26			0.2	0.45	0.23			
		Cum	2	0.7			0.2	0.45	0.13			
	For Mickey Doll											
		Cum	2	1.52			0.2	0.45	0.27			
		Cum	2	0.7			0.2	0.45	0.13			
	For Duck-1											
		Cum	2	1.33			0.2	0.45	0.24			
		Cum	2	0.7			0.2	0.45	0.13			
	For Mickey Mouse											
		Cum	2	1.67			0.2	0.45	0.30			
		Cum	2	0.84			0.2	0.45	0.15			
	For Duck-2											
		Cum	2	1.61			0.2	0.45	0.29			
		Cum	2	0.7			0.2	0.45	0.13			
	For Raju Doll											
		Cum	2	0.97			0.2	0.45	0.17			
		Cum	2	0.45			0.2	0.45	0.08			
	Electrical Poles	Cum	5	0.7			0.7	1	2.45			
Total Executed Quantity									118.96	266.58	31714.00	
Schedule B Quantity									266.58			

- 67 KSRB 2-11 : Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by Ramming after watering with lead upto 50m. and lift upto 1.5 m. including cost of all labour complete as per specifications..(P-7 Sl.no -2.11) PWD SR 2018-19

Item not operated

- 68 KSRB 2.8 : Providing and Filling in foundation with granite / trap broken metal 100 mm. and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift. complete as per specifications. Specification No. KBS Pg No 7, Item No 2.15

Bull												
Below Savarkar Flyover												
Soling	Cum	1	3.50				1.80	0.20	1.26			
Deer with cub												
Soling	Cum	1	2.20				1.65	0.20	0.73			
Car												
BWSSB circle	Cum	1	5.90				2.50	0.2	2.95			
Tractor												
Soling	Cum	1	3.80				2.40	0.2	1.82			
Make in India												
Soling	Cum	1	2.95				1.65	0.2	0.97			
Alphabets												
Earthwork Excavation	Cum	1	112.8				0.7	0.2	15.79			
Total Executed Quantity									23.53	2600.49	61178.00	
Schedule B Quantity									53.35			

- 69 KSRB 4-1.3 : Providing and laying in position plain cement concrete of mix 1:4:8(M7.5)with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2 Pg No.13 Item No 4.3

Bull												
Below Savarkar Flyover												
PCC	Cum	1	3.50				1.80	0.15	0.95			
Deer with cub	Cum	1	2.20				1.65	0.15	0.54			
Car												
BWSSB circle	Cum	1	5.90				2.50	0.15	2.21			
Tractor												
PCC	Cum	1	3.80				2.40	0.15	1.37			
Make in India												
PCC	Cum	1	2.95				1.65	0.15	0.73			
Alphabets												
PCC	Cum	1	112.8				0.7	0.15	11.84			
for Laying granite												
Bull	Cum	1	5.05				3.48	0.15	2.64			
Horse	Cum	1	4.88				3.39	0.15	2.48			
Deer with cub	Cum	1	3.9				3.37	0.15	1.97			

Sl. No.	Description of Item	Unit	No	Length (m)	Breadth (m)			Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
	Make in India lion	Cum	1									
	Decuction							14.84	0.15	2.23		
		Cum	-1	1.52								
		Cum	-1	1.47				3.14	0.15	-0.72		
		Cum	-1	1.35				2.98	0.15	-0.66		
		Cum	-1	2.67				1.92	0.15	-0.39		
	For footings							1.36	0.15	-0.54		
	North side footing	Cum	11	0.6								
	South side footing	Cum	13	0.6				0.6	0.15	0.59		
	West side footing	Cum	17	0.6				0.6	0.15	0.70		
	East side footing	Cum	17	0.6				0.6	0.15	0.92		
	For Kerb							0.6	0.15	0.92		
	Bull	Cum	1	17								
	Horse	Cum	1	15.9				0.2	0.15	0.51		
	Deer with cub	Cum	1	15				0.2	0.15	0.48		
	make in India	Cum	1	19.7				0.2	0.15	0.45		
	Yelahanka lake							0.2	0.15	0.59		
	For Indumati Doll											
	Below Ground	Cum	2	1.2								
	For Surrounding	Cum	2	0.56				0.2	0.15	0.07		
		Cum	2	1.78				0.2	0.15	0.03		
	For Top	Cum	2	0.95				0.25	0.15	0.13		
	For Dholu Doll	Cum	1	0.78				0.25	0.15	0.07		
	Below Ground	Cum	2	0.98				1.01	0.1	0.08		
	For Surrounding	Cum	2	0.55				0.2	0.15	0.06		
		Cum	2	1.54				0.2	0.15	0.03		
	For Top	Cum	2	0.95				0.25	0.15	0.12		
	For Bholu Doll	Cum	1	0.72				0.25	0.15	0.07		
	Below Ground	Cum	2	0.95				0.69	0.1	0.05		
	For Surrounding	Cum	2	0.39				0.2	0.15	0.06		
		Cum	2	1.47				0.2	0.15	0.02		
	For Top	Cum	2	0.8				0.25	0.15	0.11		
	For Jaggu Monkey Doll	Cum	1	0.45				0.25	0.15	0.06		
	Below Ground	Cum	2	1.18				0.67	0.1	0.03		
	For Surrounding	Cum	2	0.56				0.2	0.15	0.07		
		Cum	2	1.5				0.2	0.15	0.03		
	For Top	Cum	2	1.17				0.3	0.15	0.14		
	For Kalia Doll	Cum	1	0.68				0.3	0.15	0.11		
	Below Ground	Cum	2	1.5				0.84	0.1	0.06		
	For Surrounding	Cum	2	0.58				0.2	0.15	0.09		
		Cum	1.9	1.94				0.2	0.15	0.03		
	For Top	Cum	2	0.98				0.2	0.15	0.11		
	For Chutki Doll	Cum	1	1.26				0.2	0.15	0.06		
	Below Ground	Cum	2	0.95				0.78	0.1	0.10		
	For Surrounding	Cum	2	0.4				0.2	0.15	0.06		
		Cum	2	1.35				0.2	0.15	0.02		
	For Top	Cum	2	0.96				0.25	0.15	0.10		
	For Chota Bheem Doll	Cum	1	0.56				0.25	0.15	0.07		
	Below Ground	Cum	2	1.26				0.64	0.1	0.04		
	For Surrounding	Cum	2	0.7				0.2	0.15	0.08		
		Cum	2	1.75				0.2	0.15	0.04		
	For Top	Cum	2	1.26				0.3	0.15	0.16		
	For Mickey Doll	Cum	1	0.94				0.3	0.15	0.11		
	Below Ground	Cum	2	1.52				0.86	0.1	0.08		
	For Surrounding	Cum	2	0.7				0.2	0.15	0.09		
		Cum	2	1.55				0.2	0.15	0.04		
	For Top	Cum	2	1.55				0.2	0.15	0.09		
	For Duck-1	Cum	1	1.2				0.76	0.1	0.09		
	Below Ground	Cum	2	1.33				0.2	0.15	0.08		
	For Surrounding	Cum	2	0.7				0.2	0.15	0.04		
		Cum	2	1.5				0.15	0.15	0.07		
	For Top	Cum	2	1.3				0.15	0.15	0.06		
		Cum	1	0.83				0.94	0.1	0.08		

Sl. No.	Description of Item	Unit	No	Length (m)	Breadth (m)			Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
					B1	B2	Avg B					
	For Mickey Mouse											
	Below Ground	Cum	2	1.67								
		Cum	2	0.84								
	For Top	Cum	1	1.44			0.2	0.15	0.10			
	For Duck-2						0.2	0.15	0.05			
	Below Ground	Cum	2	1.61			1.06	0.1	0.15			
		Cum	2	0.7			0.2	0.15	0.10			
	For Surrounding	Cum	2	2.2			0.2	0.15	0.04			
		Cum	2	1.1			0.2	0.15	0.13			
	For Top	Cum	1	0.9			0.2	0.15	0.07			
	Electrical Poles	Cum	5	0.7			1.31	0.1	0.12			
	For Raju Doll						0.7	0.2	0.49			
	Below Ground	Cum	2	0.97								
		Cum	2	0.45			0.2	0.15	0.06			
	For Top	Cum	1	0.64			0.2	0.15	0.03			
	For Cobble Stone						0.56	0.1	0.04			
	Sardar Vallabai Patel Park											
	Before Gate											
	From South to North											
		Cum	1	2.30	13.70	10.80	12.25	0.15	4.23			
	After Gate											
	From South to North											
		Cum	1	5.80	10.80	11.05	10.93	0.15	9.50			
		Cum	1	2.20	5.00	3.15	4.08	0.15	1.34			
		Cum	1	3.80	3.15	3.40	3.28	0.15	1.87			
		Cum	1	7.20	3.40	3.30	3.35	0.15	3.62			
		Cum	1	4.40	5.40	5.15	5.28	0.15	3.48			
		Cum	1	6.60	3.00	3.00	3.00	0.15	2.97			
		Cum	1	9.60	3.00	2.80	2.90	0.15	4.18			
		Cum	1	2.60	2.80	2.90	2.85	0.15	1.11			
		Cum	1	4.60	4.90	5.10	5.00	0.15	3.45			
		Cum	1	1.80	3.80	3.00	3.40	0.15	0.92			
		Cum	1	11.90	3.00	2.95	2.98	0.15	5.31			
		Cum	1	7.40	2.95	2.95	2.95	0.15	3.27			
		Cum	1	12.70	2.95	3.00	2.98	0.15	5.67			
		Cum	1	10.50	3.00	3.00	3.00	0.15	4.73			
		Cum	1	15.00	3.00	3.00	3.00	0.15	6.75			
		Cum	1	2.30	3.00	3.00	3.00	0.15	1.04			
		Cum	1	10.90	3.00	2.95	2.98	0.15	4.86			
		Cum	1	15.00	2.95	2.95	2.95	0.15	6.64			
		Cum	1	11.40	2.95	2.95	2.95	0.15	5.04			
		Cum	1	12.50	2.95	3.00	2.98	0.15	5.58			
		Cum	1	8.50	3.00	2.90	2.95	0.15	3.76			
		Cum	1	1.90	2.90	3.10	3.00	0.15	0.86			
		Cum	1	4.40	3.10	5.90	4.50	0.15	2.97			
		Cum	1	10.20	3.20	3.05	3.13	0.15	4.78			
		Cum	1	15.00	3.05	3.05	3.05	0.15	6.86			
	Total Executed Quantity								139.26			
	Schedule B Quantity								127.41			
	Quantity upto 125%								139.26	5462.20	760644.00	
70	KSRB 4.2.2 : Providing and laying in position reinforced cement concrete of Design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregates @ 0.460 cum, with super plasticisers @ 3 liters conforming to is 9103-1999 reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedestals, retaining walls, return walls, walls (any thickness) including attached pilasters, columnspillars, posts, struts, buttresses, bed blocks, anchor blocks & plinths etc., including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications. Specification No. KBS 4.1, 4.6, Pg No. 14 Item No. 4.11											
	Bull											
	Below Savarkar Flyover											
	Below Ground Level	Cum	1	3.1		1.45	0.75	3.37				
	Deer with cub											
	Below Ground Level	Cum	1	1.3		1.9	0.75	1.85				
	Alphabets											
	Near NES Bus Stand											
	RCC concrete Beam											
	Below Ground Level	Cum	1	112.8		0.2	0.2	4.51				
	Car											
	Near Dairy circle											
	Below Ground Level	Cum	1	5.60		2.2	0.75	9.24				
	Tractor											
	Below Ground Level	Cum	1	3.50		2.1	0.75	5.51				
	Make in India											

Sl. No.	Description of Item	Unit	No	Length (m)	Breadth (m)			Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
	Below Ground Level	Cum	1	2.60	B1	B2	Avg B					
	Below Savarkar Flyover						1.65	0.75	3.22			
	Bull											
	Above Ground Level	Cum	1	3.1								
	Deer with cub											
	Above Ground Level	Cum	1	1.30			1.45	0.83	3.73			
	Near NES Bus Stand											
	Alphabets						1.90	0.80	1.98			
	RCC concrete Beam											
	Above Ground Level	Cum	1	112.80								
	Car											
	BWSSB circle						0.20	0.40	9.02			
	Above Ground Level	Cum	1	5.60								
	Tractor											
	Above Ground Level	Cum	1	3.50			2.20	1.00	12.32			
	Make in India											
	Below Ground Level	Cum	1	2.60			2.10	1.00	7.35			
	Basketball Court											
	North side footing	Cum	11	0.6			1.65	0.70	3.00			
	South side footing	Cum	13	0.6								
	West side footing	Cum	17	0.6			0.6	0.6	2.38			
	East side footing	Cum	17	0.6			0.6	0.6	2.81			
	Yelahanka lake						0.6	0.6	3.67			
	Electrical Poles	Cum	5	0.5			0.5	0.9	1.13			
Total Executed Quantity									78.76	6058.53	477186.00	
Schedule B Quantity									256.88			
71	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design Specification No. KBS 4.6.3 - Pg No. 18 TMT bars Fe 500											
	Bull	Cum			From Item No.70							
		Kg			Steel assumed 45 Kg/Cum of Concrete				7.10			
		tonne							319.43			
	Deer with cub	Cum			From Item No.70				0.32			
		Kg			Steel assumed 58 Kg/Cum of Concrete				3.83			
		tonne							221.31			
	Car	Cum			From Item No.70				0.22			
		Kg			Steel assumed 23 Kg/Cum of Concrete				21.56			
		tonne							499.93			
	Alphabets Beam	Cum			From Item No.70				0.50			
		Kg			Steel assumed 118 Kg/Cum of Concrete				13.54			
		tonne							1592.56			
	Tractor	Cum			From Item No.70				1.59			
		Kg			Steel assumed 34 Kg/Cum of Concrete				12.86			
		tonne							432.91			
	Make in India	Cum			From Item No.70				0.43			
		Kg			Steel assumed 41 Kg/Cum of Concrete				6.22			
		tonne							252.61			
									0.25			
Total Executed Quantity									3.32	75976.24	252148.00	
Schedule B Quantity									15.86			
72	KSRB 4-6.5 : Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, post and struts, square / rectangular/ polygon in plan including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 Pg No. 16 Item No. 4.46.2											
	Below Savarkar Flyover											
	For M20 Concrete	Sqm	1	9.1				1.58	14.38			
	Deer with cub											
	For M20 Concrete	Sqm	1	6.4				1.55	9.92			
	Alphabets											
	Near NES Bus Stand											
	RCC concrete Beam											
	Above Ground Level	Sqm	2	112.80				0.60	135.36			
	Car											
	BWSSB circle											
	For M20 Concrete	Sqm	1	15.60				1.75	27.30			
	Tractor											
	For M20 Concrete	Sqm	1	11.20				1.75	19.60			
	Make in India											
	Below Ground Level	Sqm	1	8.50				1.45	12.33			
Total Executed Quantity									218.88	488.19	106857.00	
Schedule B Quantity									449.86			

[illegible]

Sl. No.	Description of Item	Unit	No	Length (m)	Breadth (m)			Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
	Elephant Statue	Each	1		B1	B2	Avg B					
	Ashoka Statue	Each	1						1.00			
									1.00			
									6.00	918.09	5509.00	
									20.00			
79	Providing Antique decorative cast iron Electrical Pole Fabricating, supplying and erection of 7 Mtrs long hot dip IS 2062 for base plate with outdoor opening arrangements, including suitable boards, Bakelite sheet and MCBs as per IS specifications suitable to withstand the wind speed of 47 m/sec for Mtrs pole in single section and single joint welded as per IS 9595/IS 10178AWS having dimensions bottom 350 mm, top 250 mm with 3mm thick, suitable base plate and 4 Nos of long J bolts along with template and the pole shall be hot dip galvanized in single dipping with not less than 65micron as per ASTM-A123 and 153 etc., (excluding foundation) as per drawing appended as per the architectural Drawing and specification as per the directuins of Engineerin Charge..... Item rate As per approved Data rate											
		Rmtr	5						5.00			
									5.00	157560.00	787800.00	
80	Providing and fixing of LED 30W lighting is indiated in drawings including cost of labour etc, complete as per direction of Enginner in charge (inclusive of all taxes). Ornamental grill for Hand Railing : PWD electrical S.R item no-12.8.2 page no-67											
									7.00			
81	Conveying the excavated earth, debris etc., with all lead and lifts including loading and unloading charges etc., complete as per the direction of the Engineer-in-charge. Pg No 136,Item No17.4											
	Excavated Earth	Cum							118.96			
	Excavated Earth	Cum							-17.09			
									101.88			
									54.60			
									68.25	66.51	4540.00	
									33.63	67.76	2279.00	
82	14.58. Providing and fixing granite flooring in combination of 19 mm thick (Avg) gang saw water cut LAKARED granite with 86% and with 14% of 19mm thicl (avg) Black granite in CM 1:4 proportion with a coat of rough plastering using CM 1:4, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, grooves in joints including cost of curing etc., complete including cost and conveyance of all materials, labour for all items of work, HOM of equipment etc., complete as per specification KBS 14.58 , Pg No 111,Item No 14.58											
	Bull											
	Below Savarkar Flyover											
	Bull on top of platform	Sqm	1	2.9								
	Bull alround platform	Sqm	2	3.14			1.27			3.68		
		Sqm	2	1.53				0.85		5.34		
								0.85		2.60		
	Deer with cub											
	top of platform	Sqm	1	1.67								
	alround platform	Sqm	2	1.34			1.1			1.84		
		Sqm	2	1.92				0.8		2.14		
								0.8		3.07		
	Car											
	BWSSB circle											
	top of platform	Sqm	1	5.35			1.93			10.33		
	alround platform	Sqm	2	5.63				0.7		7.88		
		Sqm	2	2.22				0.7				
	Tractor											
	top of platform	Sqm	1	1.8			3.23			5.81		
	alround platform	Sqm	2	2.1				0.7		2.94		
		Sqm	2	3.5				0.7		4.90		
	In Car Tractor Platform											
	Under Railings	Sqm	1	20.9			0.48			10.03		
		Sqm	1	5.8			0.28			1.62		
		Sqm	1	5.72			0.28			1.60		
										2.52		
	Skirting											
		Sqm	1	31.45				0.08				
	Make in India											
	Below Veer savarkar											
	top of platform	Sqm	1	2.35			1.06			2.49		
	alround platform	Sqm	2	1.33				0.46		1.22		
		Sqm	2	2.63				0.46		2.42		
	Yelahanka lake											
	For Indumati Doll											
	For all around	Sqm	2	1.11				0.28		0.62		
		Sqm	2	0.85				0.28		0.48		
	For Dholu Doll											
	For all around	Sqm	2	0.83				0.28		0.46		
		Sqm	2	0.81				0.28		0.45		

Sl No	Description of Item	Unit	No	Length (m)	Breadth (m)			Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
					B1	B2	Avg B					
	For Bhola Doll	Sqm	2	0.78								
	For all around	Sqm	2	0.62								
	For Jaggu Monkey Doll	Sqm	2	1.04				0.28	0.43			
	For all around	Sqm	2	0.80				0.28	0.34			
	For Kells Doll	Sqm	2	1.36				0.29	0.60			
	For all around	Sqm	2	0.83				0.29	0.46			
	For Chutki Doll	Sqm	2	0.79				0.22	0.60			
	For all around	Sqm	2	0.63				0.22	0.36			
	For Chota Bheem Doll	Sqm	2	1.10				0.28	0.44			
	For all around	Sqm	2	0.95				0.28	0.35			
	For Mickey Doll	Sqm	2	1.38				0.28	0.62			
	For all around	Sqm	2	0.91				0.28	0.53			
	For Duck-1	Sqm	2	1.17				0.34	0.94			
	For all around	Sqm	2	0.96				0.34	0.62			
	For Mickey Mouse	Sqm	2	1.55				0.25	0.59			
	For all around	Sqm	2	1.11				0.25	0.48			
	For Duck-2	Sqm	2	1.43				0.25	0.77			
	For all around	Sqm	2	0.96				0.25	0.55			
	For Raju Doll	Sqm	2	0.82				0.3	0.86			
	For all around	Sqm	2	0.68				0.3	0.57			
	Doddaballapura Road							0.24	0.39			
	Below Car Stage	Sqm	1	11.00				0.24	0.33			
	Step 7						6.15		67.65			
	Rise	Sqm	1	10.95								
		Sqm	2	0.33				0.38	4.16			
		Sqm	2	0.32				0.24	0.16			
	Step 6							0.09	0.06			
	Rise	Sqm	1	10.90								
		Sqm	2	0.30				0.38	4.14			
		Sqm	2	0.32				0.24	0.14			
	Step 5							0.1	0.06			
	Rise	Sqm	1	10.85								
		Sqm	2	0.30				0.37	4.01			
		Sqm	2	0.30				0.23	0.14			
	Step 4							0.1	0.06			
	Rise	Sqm	1	10.83								
		Sqm	2	0.27				0.38	4.12			
		Sqm	2	0.34				0.24	0.13			
	Step 3							0.1	0.07			
	Rise	Sqm	1	10.75								
		Sqm	2	0.28				0.41	4.41			
		Sqm	2	0.30				0.26	0.15			
	Step 2							0.125	0.08			
	Rise	Sqm	1	10.73								
		Sqm	2	0.28				0.41	4.40			
		Sqm	2	0.34				0.27	0.15			
	Step 1							0.13	0.09			
	Rise	Sqm	1	10.70								
		Sqm	2	0.28				0.35	3.75			
		Sqm	2	0.34				0.27	0.15			
	Infront of Stage							0.13	0.09			
	Step - Rise	Sqm	1	1.34				0.16	0.21			
	Side face	Sqm	2	0.38								
	Stage	Sqm	1	2.08			0.16		0.12			
		Sqm	1	1.53			1.27		2.64			
	Room 2 Opposite	Sqm	1	1.90			1.1		1.68			
	Near Gallery Step						1.24		2.35			
	Wall	Sqm	1	0.50				0.26	0.13			

Sl. No.	Description of Item	Unit	No	Length (m)	Breadth (m)			Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
					B1	B2	Avg B					
	Top	Sqm	1	0.40			0.35		0.14			
		Sqm	1	0.4			0.35		0.14			
	Deduction	Sqm	-1					2.51	-2.51			
		Sqm	-6		Area of Circle $3.141 \times 0.8 \times 2.51$			0.82	-4.90			
					Area of Circle $3.141 \times 0.26 \times 0.82$							
					Total Executed Quantity			183.44		3719.26	682276.00	
					Schedule B Quantity			520.16				
83	14.55, Providing full nosing for 20 mm thick granite slab using required machinery including cost and conveyance of all materials, labour for all items of work, HOM of equipment etc., complete as per specification KBS No 14.55, Pg No 111											
	Roll											
	Below Savarkar Flyover											
	Roll alround platform	m	2	3.14					6.28			
		m	2	1.53					3.06			
	Roll alround platform four corners	m	4	0.85					3.40			
	Deer with cub											
	alround platform	m	2	1.34					2.68			
		m	2	1.92					3.84			
	alround platform four corners	m	4	0.8					3.20			
	Car											
	BWSSB circle											
	alround platform	m	2	5.63					11.26			
		m	2	2.22					4.44			
	alround platform four corners	m	4	0.7					2.80			
	Tractor											
	alround platform	m	2	2.1					4.20			
		m	2	3.5					7.00			
	alround platform four corners	m	4	0.7					2.80			
	Make in India											
	Below Veer savarkar Flyover											
	alround platform	m	2	2.35					4.70			
		m	2	1.33					2.66			
	alround platform four corners	m	4	0.46					1.84			
	Top	m	1	0.35					0.35			
		m	1	0.35					0.35			
	Steps											
	Landing	m	1	11.00					11.00			
	Step 7											
	Tread	m	1	10.95					10.95			
	Step 6											
	Tread	m	1	10.90					10.90			
	Step 5											
	Tread	m	1	10.85					10.85			
	Step 4											
	Tread	m	1	10.83					10.83			
	Step 3											
	Tread	m	1	10.75					10.75			
	Step 2											
	Tread	m	1	10.73					10.73			
	Step 1											
	Tread	m	1	10.70					10.70			
	Near Park											
	Below Vidhanasoudha Gril											
	Top	m	2	8.90					17.80			
	Near Gallery Step											
	Top	m	2	0.50					1.00			
	Doddaballapura Road Side											
	Below Vidhanasoudha Gril	m										
	Top	m	2	0.65					1.30			
	Top	m	2	9.30					18.60			
		m										
	Top	m	2	7.25					14.50			

Sl. No.	Description of Item	Unit	No	Length (m)	Breadth (m)			Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
					B1	B2	Avg B					
Rd	KSRB 14.4 - Providing and laying flooring and steps fine dressed granite stone slabs 40 mm thick on cement mortar bed 1:6, and pointed with cement mortar 1:3 over existing cement concrete bed, including cost of materials, labour, curing complete as per specifications.											
	Total Executed Quantity								6.65			
	Schedule B Quantity								211.42	289.06	61114.00	
	Schedule B Quantity								520.16			
	Bull											
	Below Savarkar Flyover	Sqm	2	3.2								
	Bull on top of platform	Sqm	2	1.57			0.15	0.96				
	Deer with cub	Sqm	2	1.97			0.15	0.47				
	top of platform	Sqm	2	1.4			0.15	0.59				
	Car						0.15	0.42				
BWSSB circle												
top of platform	Sqm	2	5.65									
	Sqm	2	2.23			0.15	1.70					
Tractor						0.15	0.67					
top of platform	Sqm	2	3.53									
	Sqm	2	2.1			0.15	1.06					
Make in India						0.15	0.63					
top of platform	Sqm	2	2.65									
	Sqm	2	1.36			0.15	0.80					
						0.15	0.41					
Bull												
Below Savarkar Bridge												
Bull	Sqm	1	5.05									
Deduction	Sqm	-1	1.52			3.48	17.57					
Horse	Sqm	1	4.88			3.14	-4.77					
Deduction	Sqm	-1	1.47			3.39	16.54					
Make in india lion	Sqm	1				2.98	-4.38					
Deduction	Sqm	-1	2.67				14.84					
Deer with cub	Sqm	1	3.9			1.36	-3.63					
Deduction	Sqm	-1	1.35			3.37	13.14					
						1.92	-2.59					
Total Executed Quantity									54.42			
Schedule B Quantity									12.42			
Quantity upto 125%									15.53	3469.71	53868.00	
Quantity above 125%									38.90	3535.28	137511.00	
85	Providing and fixing Stainless steel staircase railing as per Chief Architect Drawing No. 11520/HRSC with hand rail 50mm dia 16 guage hollow pipe welded to vertical hollow 50 mm dia pipe of 16 guage, stainless steel vertical pipe spaced at 1.20 m regular intervals, and 5 Nos of 25mm dia Stainless steel hollow horizontal pipe are welded to vertical 50mm dia hollow pipe. The entire assembly is fixed to staircase concrete by using expansion bolts by drilling concrete etc., complete including cost of materials, labour, HOM of machineries and electrical charges, etc., complete as per specifications.. Pg No. 45 Item No. 7.38											
In Car Tractor platform												
Railings	Sqm	1	5.66					0.95	5.38			
	Sqm	1	21.2					0.95	20.14			
	Sqm	1	5.5					0.95	5.23			
SS Railings												
Deer with cub												
Including gate	Sqm	1	19.87					0.92	18.28			
Make in india lion												
Including gate	Sqm	1	14.18					0.97	13.75			
Boat	Sqm	1	11.25					1	11.25			
	Sqm	2	2.75					1	5.50			
Yelahanka lake												
Stage	Sqm	2	2					0.9	3.60			
	Sqm	2	5.1					0.87	8.87			
Near Tractor	Sqm	1	32.25					0.9	29.03			
Car Stage	Sqm	1	10.47					0.95	9.95			
Gallery Steps	Sqm	2	6.89					0.95	13.09			
Total Executed Quantity									144.06	6446.08	928645.00	
Schedule B Quantity									431.88			
86	Providing Granite holes of 50 mm dia for fine dressed granite stone slabs 40 mm thick (As per Approved data Rate)											
Item not operated												
87	Providing and laying fine dressed granite stone pillar of 300 mm dia nd 2.5 M height including cost of materials, labour, curing complete as per specifications. (As per approved Data rate)											
Item not operated												

Sl. No.	Description of Item	Unit	No	Length (m)	Breadth (m)			Depth (m)	Quantity	Rate	Amount	Remarks
					B1	B2	Avg B					
68	Providing and laying fine dressed granite stone pillar of 300 mm dia nd including cost of materials, labour, curing complete as per specifications. (As per approved Data rate)											
Item not operated												
69	KSRRB M300-2.2 Grassing with Doobs grass KSRRB M300- 2.1. Grassing with Doobs grass including watering and maintenance of the lawn for 30 days or more till the grass forms a thick lawn free from weeds and fit for moving including supplying good earth if needed complete as per specifications. MORTH Specification No. 307 ii) In rows 7.5 cm apart in either direction ,item No 19.79, Page 148 PWD 5R 2018-19	Sqm	1	Area=31.15 Sqm								
	Grass							31.15				
	Deer with cub	Sqm	-1	1.7								
	Deduction						1.7					
	Column							-2.89				
	Total Executed Quantity							28.26		91.00	2572.00	
	Schedule B Quantity							29.54				
70	KSRRB 5.4.3 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6 stone Masonary in superstructure with cement mortar , edge of stones chistle dressed in courses not less than 15 cms high, bond stones at two 2M. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.4.3, Pg No 25, Item No 5.12											
Item not operated												
71	KSRRB 5-14 : Providing and constructing load bearing wall with solid concrete blocks of size 400 X 200X200mm having block density not less than 1800kg/m3 having a minimum average compressive strength 5.00N/mm2 conforming to IS 2185 (part 1) :2005 and constructed with cement mortar 1:4, as per IS 2572:2005 including cost of materials, labour charges, scaffolding, curing, hire charges of machinaries etc , complete as per specifications. KBS No.5.14, Pg No. 27 Item No. 5.26.1											
Yelahanka lake												
For Indumati Doll												
	Below Ground	Sqm	2	1.2								
		Sqm	2	0.56				0.3	0.72			
								0.3	0.34			
For Dholu Doll												
	Below Ground	Sqm	2	0.98				0.3	0.59			
		Sqm	2	0.55				0.3	0.33			
For Bholu Doll												
	Below Ground	Sqm	2	0.95				0.3	0.57			
		Sqm	2	0.39				0.3	0.23			
For Jaggu Monkey Doll												
	Below Ground	Sqm	2	1.18				0.3	0.71			
		Sqm	2	0.56				0.3	0.34			
For Kalia Doll												
	Below Ground	Sqm	2	1.5				0.3	0.90			
		Sqm	2	0.58				0.3	0.35			
For Chutki Doll												
	Below Ground	Sqm	2	0.95				0.3	0.57			
		Sqm	2	0.4				0.3	0.24			
For Chota Bheem Doll												
	Below Ground	Sqm	2	1.26				0.3	0.76			
		Sqm	2	0.7				0.3	0.42			
For Mickey Doll												
	Below Ground	Sqm	2	1.52				0.3	0.91			
		Sqm	2	0.7				0.3	0.42			
For Duck-1												
	Below Ground	Sqm	2	1.33				0.3	0.80			
		Sqm	2	0.7				0.3	0.42			
For Mickey Mouse												
	Below Ground	Sqm	2	1.67				0.3	1.00			
		Sqm	2	0.84				0.3	0.50			
For Duck-2												
	Below Ground	Sqm	2	1.61				0.3	0.97			
		Sqm	2	0.7				0.3	0.42			
For Raju Doll												
	Below Ground	Sqm	2	0.97				0.3	0.58			
		Sqm	2	0.45				0.3	0.27			

Sl. No.	Description of Item	Unit	No	Length (m)	Breadth (m)			Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
					B1	B2	Avg B					
	Above Ground	Sqm	2	1.5				0.4	1.20			
		Sqm	2	0.58				0.4	0.46			
	For Chutki Doll	Sqm	2	0.95				0.45	0.86			
	Above Ground	Sqm	2	0.4				0.45	0.36			
	For Chota Bheem Doll	Sqm	2	1.26				0.43	1.08			
	Above Ground	Sqm	2	0.7				0.43	0.60			
	For Mickey Doll	Sqm	2	1.52				0.4	1.22			
	Above Ground	Sqm	2	0.7				0.4	0.56			
	For Duck-1	Sqm	2	1.33				0.45	1.20			
	Above Ground	Sqm	2	0.7				0.45	0.63			
	For Mickey Mouse	Sqm	2	1.67				0.45	1.50			
	Above Ground	Sqm	2	0.84				0.45	0.76			
	For Duck-2	Sqm	2	1.61				0.45	1.45			
	Above Ground	Sqm	2	0.7				0.45	0.63			
	For Raju Doll	Sqm	2	0.97				0.45	0.87			
	Above Ground	Sqm	2	0.45				0.45	0.41			
Total Executed Quantity									32.33	976.37	31564.00	
Schedule B Quantity									222.42			

92 Providing and laying flooring using prepolished, water cut/gang saw 19mm thick granite laid over bed of 20mm thick 1:4 cm & jointed with neat cement slurry mixed with pigment to match shade of granite slabs including laying POP on finished surface and cleaning the surface, including the cost of all materials and labours etc., complete as per specifications. - using silver grey granite / Multy Red / Ruby Red / Black / HassanGreen Granite of width not less than 1200mm Specification No

Yelahanka lake												
For Indumati Doll												
For all around	Sqm	2	1.20					0.43	1.03			
	Sqm	2	0.96					0.43	0.83			
For Top	Sqm	1	0.78				1.01		0.79			
For Dholu Doll												
For all around	Sqm	2	0.98					0.38	0.74			
	Sqm	2	0.95					0.38	0.72			
For Top	Sqm	1	0.72				0.69		0.50			
For Bholu Doll												
For all around	Sqm	2	0.95					0.42	0.80			
	Sqm	2	0.79					0.42	0.66			
For Top	Sqm	1	0.45				0.67		0.30			
For Jaggu Monkey Doll												
For all around	Sqm	2	1.18					0.40	0.94			
	Sqm	2	0.96					0.40	0.77			
For Top	Sqm	1	0.68				0.84		0.57			
For Kalia Doll												
For all around	Sqm	2	1.50					0.40	1.20			
	Sqm	2	0.98					0.40	0.78			
For Top	Sqm	1	1.26				0.78		0.98			
For Chutki Doll												
For all around	Sqm	2	0.95					0.45	0.86			
	Sqm	2	0.80					0.45	0.72			
For Top	Sqm	1	0.56				0.64		0.36			
For Chota Bheem Doll												
For all around	Sqm	2	1.26					0.43	1.08			
	Sqm	2	1.10					0.43	0.95			
For Top	Sqm	1	0.94				0.86		0.81			
For Mickey Doll												
For all around	Sqm	2	1.52					0.40	1.22			
	Sqm	2	1.10					0.40	0.88			
For Top	Sqm	1	1.20				0.76		0.91			
For Duck-1												
For all around	Sqm	2	1.33					0.45	1.20			
	Sqm	2	1.10					0.45	0.99			
For Top	Sqm	1	0.83				0.94		0.78			
For Mickey Mouse												
For all around	Sqm	2	1.67					0.45	1.50			
	Sqm	2	1.24					0.45	1.12			

Sl. No.	Description of Item	Unit	No	Length (m)	Breadth (m)			Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
					B1	B2	Avg B					
	For Top	Sqm	1	1.44			1.06		1.53			
	For Duck-2	Sqm	2	1.61								
	For all around	Sqm	2	1.10				0.45	1.45			
		Sqm	1	0.90				0.45	0.99			
	For Top						1.31		1.18			
	For Raju Doll	Sqm	2	0.97								
	For all around	Sqm	2	0.45				0.45	0.87			
		Sqm	1	0.64				0.45	0.41			
	For Top	Sqm	1	14.60			0.56		0.36			
	Stage	Sqm	1	12.20			3.90		56.94			
							1.90		23.18			
	Steps	Sqm	12	1.25								
	Tread	Sqm	14	1.25				0.28	4.20			
	Rise	Sqm	2	6.00				0.13	2.28			
	Wall Cladding	Sqm	1	12.00				1.13	13.56			
								1.13	13.56			
	Doddaballapura Road											
	Stage Step - 1											
	Step 1 - Rise	Sqm	1	1.38				0.09	0.12			
	Step 2 - Rise	Sqm	1	1.35				0.13	0.17			
	Step 3 - Rise	Sqm	1	1.27				0.13	0.17			
	Step 4 - Rise	Sqm	1	1.23				0.13	0.16			
		Sqm	1	1.23				0.09	0.11			
	Step 1- Sides	Sqm	1	0.37			0.09		0.03			
	Step 2- Sides	Sqm	1	0.88			0.11		0.10			
	Step 3- Sides	Sqm	1	0.30			0.13		0.04			
	Step 4- Sides	Sqm	1	0.30			0.28		0.08			
		Sqm	1	0.30			0.40		0.12			
	Step 1 - Tread	Sqm	1	1.38			0.30		0.41			
	Step 2 - Tread	Sqm	1	1.35			0.30		0.41			
	Step 3 - Tread	Sqm	1	1.27			0.30		0.38			
	Step 4 - Tread	Sqm	1	1.23			0.37		0.46			
	Stage Step - 2											
	Step 1 - Rise	Sqm	1	0.72				0.13	0.09			
	Step 2 - Rise	Sqm	1	0.80				0.14	0.11			
	Step 3 - Rise	Sqm	1	0.80				0.16	0.13			
	Step 1 - Tread	Sqm	1	0.80			0.30		0.24			
	Step 2 - Tread	Sqm	1	0.80			0.29		0.23			
	Step 3 - Tread	Sqm	1	0.80			1.27		1.02			
	Stage Wall Cladding	Sqm	1	7.18				0.65	4.67			
		Sqm	1	3.80				0.45	1.71			
	Steps											
	Landing	Sqm	1	11.00			0.95		10.45			
	Rise	Sqm	1	11.00			0.38		4.18			
		Sqm	2	0.28				0.24	0.13			
		Sqm	2	0.30				0.10	0.06			
	Step 7											
	Tread	Sqm	1	10.95				0.95	10.40			
	Step 6											
	Tread	Sqm	1	10.90				0.94	10.25			
	Step 5											
	Tread	Sqm	1	10.85				0.93	10.09			
	Step 4											
	Tread	Sqm	1	10.83				0.94	10.18			
	Step 3											
	Tread	Sqm	1	10.75				0.94	10.11			
	Step 2											
	Tread	Sqm	1	10.73				0.94	10.09			
	Step 1											
	Tread	Sqm	1	10.70				0.94	10.06			
	Infront of Stage	Sqm	1	10.73			8.23		88.21			
	Near Gate	Sqm	1	2.94			0.40		1.18			
	Deduction	Sqm	-1	1.34			0.41		-0.55			
	Steps											
	Tread	Sqm	1	1.34				0.41	0.55			
	Stage	Sqm	1	6.65			4.82		32.05			
		Sqm	1	2.78			0.55		1.53			
	Room 1 Opposite											

Sl. No.	Description of Item	Unit	No	Length (m)	Breadth (m)			Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
					B1	B2	Avg B					
	Landing	Sqm	1	1.85			0.85		1.57			
	Step - 1	Sqm	1	0.82								
	Tread	Sqm	1	0.82			0.28		0.23			
	Rise	Sqm	1	0.83				0.19	0.16			
								0.19	0.16			
	Near Park											
	Below Vidhanasoudha Gril											
	Top	Sqm	1	8.90								
	Wall	Sqm	1	8.90			0.70		6.23			
	Near Gallery Step							0.45	4.01			
	Top	Sqm	1	0.50								
	Wall	Sqm	1	0.50			0.34		0.17			
	Doddaballapura Road Side							0.26	0.13			
	Below Vidhanasoudha Gril											
	Top	Sqm	1	0.65								
	Wall - Inside	Sqm	1	0.63			0.28		0.18			
	Wall - Outside	Sqm	1	9.70				0.25	0.16			
		Sqm	1	1.00				0.48	4.66			
	Top	Sqm	1	9.30				0.25	0.25			
	Wall - Inside	Sqm	1	9.30			0.40		3.72			
	Top	Sqm	1	7.25				0.24	2.23			
		Sqm	1	5.51			0.35		2.54			
	Wall	Sqm	1	2.75			0.43		2.37			
		Sqm	1	1.85				0.38	1.05			
		Sqm	1	3.25				0.29	0.54			
		Sqm	1	12.40				0.13	0.42			
		Sqm	1	0.38				0.50	6.20			
	Gate Column - 1	Sqm	1	0.38				2.33	0.89			
		Sqm	1	0.38				2.50	0.95			
		Sqm	1	0.35				2.00	0.70			
		Sqm	1	0.35				2.33	0.82			
	Gate Column - 2	Sqm	1	0.38				2.33	0.89			
		Sqm	1	0.38				2.45	0.93			
		Sqm	1	0.35				2.33	0.82			
		Sqm	1	0.35				2.00	0.70			
	Deduction	Sqm	-1	1.34			0.18		-0.24			
		Sqm	-1	0.30			0.10		-0.03			
		Sqm	-1	0.30			0.24		-0.07			
		Sqm	-1	0.17			0.40		-0.07			
		Sqm	-3	0.13			0.13		-0.05			
		Sqm	-1	0.30				0.33	-0.10			
		Sqm	-1	0.30				0.14	-0.04			
	For Indumati Doll	Sqm	-1	0.28					-0.28			
	Area of Circle = (3.142*0.6*0.6)/4=0.28											
	For Dholu Doll	Sqm	-2	0.15			0.25		-0.08			
	For Bholu Doll	Sqm	-2	0.15			0.25		-0.08			
	For Jaggu Monkey Doll	Sqm	-2	0.43			0.20		-0.17			
	For Kalia Doll	Sqm	-2	0.57			0.30		-0.34			
	For Chutki Doll	Sqm	-2	0.30			0.18		-0.11			
	Chota Bheem Doll	Sqm	-2	0.40			0.20		-0.16			
	For Mickey Doll	Sqm	-2	0.67			0.36		-0.48			
	For Duck-1	Sqm	-2	0.50			0.25		-0.25			
	For Mickey Mouse Doll	Sqm	-1	0.64			0.36		-0.23			
	For Duck	Sqm	-4	0.45			0.47		-0.85			
	For Raju Doll	Sqm	-2	0.20			0.26		-0.10			
Total Executed Quantity									405.31	2932.37	1188531.00	
Schedule B Quantity									943.22			

Description of Item	Unit	No	Length (m)	Breadth (m)			Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
				B1	B2	Avg B					
KBSRB 6.2.3 : Providing and constructing burnt brick masonry with approved quality of non-modular bricks of standard size of class designation KRS No. 15.1.6, curing complete as per specifications. Specification No. KBS 6.2, page no 29, item no 6.2 PWD Sr 2018-19											
In Car Tractor platform	Cum	1	21.3								
	Cum	1	4.08				0.22	1.34	6.28		
	Cum	1	1.4				0.22	0.4	0.36		
	Cum	1	1.38				0.22	0.2	0.06		
	Cum	1	1.35				0.22	1.06	0.32		
	Cum	1	1.38				0.22	0.77	0.23		
	Cum	1	1.36				0.22	0.4	0.12		
							0.22	0.17	0.05		
Total Executed Quantity								7.42			
Schedule B Quantity								6.79			
Quantity upto 125%								7.42	7183.12	53319.00	
KBSRB 15.1.6 : Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4, to brick masonry for base of dadoing works with sand of approved quality, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. KRS No. 15.1.6, Pg No. 115 Item No. 15.6											
Below Savarkar Flyover	Sqm	1	3.2								
On top platform	Sqm	2	3.14				1.57		5.02		
Around platform	Sqm	2	1.53					0.85	5.34		
								0.85	2.60		
Deer with cub	Sqm	1	1.97								
On top platform	Sqm	2	1.34				1.4		2.76		
Around platform		2	1.92					0.8	2.14		
								0.8	3.07		
Car											
RWSSB circle	Sqm	1	5.65								
On top platform	Sqm	2	5.63				2.23		12.60		
Around platform		2	2.22					0.7	7.88		
								0.7	3.11		
Tractor	Sqm	1	3.53								
On top platform	Sqm	2	2.1				2.1		7.41		
Around platform	Sqm	2	3.5					0.7	2.94		
								0.7	4.90		
Make in India											
Below Veer savarkar Flyover	Sqm	1	2.65				1.36		3.60		
On top platform	Sqm	2	1.33					0.46	1.22		
Around platform	Sqm	2	2.63					0.46	2.42		
Doddaballapura Gents Bathroom											
Wall	Sqm	1	2.25					2.07	4.66		
	Sqm	1	1.1					2	2.20		
	Sqm	1	1.48					2	2.96		
	Sqm	1	1.2					2.07	2.48		
	Sqm	1	0.8					2.07	1.66		
	Sqm	1	2.33					2.07	4.82		
Toilet	Sqm	2	1.28					2.1	5.38		
	Sqm	1	1					2.1	2.10		
	Sqm	1	0.3					2.1	0.63		
	Sqm	1	0.1					2.1	0.21		
Deduction											
D1	Sqm	-1	0.82					2.08	-1.71		
D2	Sqm	-1	0.71					2.05	-1.46		
Ladies Toilet											
Wall	Sqm	2	2.31					2.04	9.42		
	Sqm	1	0.78					2.04	1.59		
	Sqm	1	1.3					2.06	2.68		
Toilet - 1	Sqm	1	1.04					2.06	2.14		
	Sqm	1	0.33					2.06	0.68		
	Sqm	1	0.2					2.06	0.41		
Toilet - 2	Sqm	1	1.3					2.06	2.68		
	Sqm	1	1.04					2.06	2.14		
	Sqm	1	0.35					2.06	0.72		
	Sqm	1	0.2					2.06	0.41		
Deduction											
D2	Sqm	-2	0.67					2.08	-2.79		
D	Sqm	-1	0.79					2.08	-1.64		
Room-1											

Description of Item	Unit	No	Length (m)	Breadth (m)			Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
				B1	B2	Avg B					
Toilet	Sqm	2	1.43								
Wall	Sqm	2	2.35				2.1	6.01			
	Sqm	-1	0.87				2.1	9.87			
Deduction							2.05	-1.78			
Room-2											
Toilet	Sqm	2	2.35								
Wall	Sqm	2	1.44				2.07	9.73			
	Sqm	2	0.2				2.07	5.96			
Deduction							2.03	0.81			
V3	Sqm	-1	1.07				0.46	-0.49			
D2	Sqm	-1	0.8				2.06	-1.65			
Total Executed Quantity								137.87			
Schedule B Quantity								208.40	218.40	30111.00	

Providing and applying painting in two coats with plastic emulsion paint of approved brand on wall surface to give an even approved shade after thoroughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications. - with primer

Room											
West Side of Building Outside	Sqm	1	5.2								
Chejja	Sqm	2	5.2			3.72		19.33			
	Sqm	2	0.4			0.4		4.16			
	Sqm	1	5.2				0.1	0.08			
	Sqm	1	0.8				0.1	0.52			
	Sqm	1	4.09			4		3.20			
	Sqm	1	0.64			4		16.36			
Deduction						4		2.56			
D	Sqm	-1	0.98								
W	Sqm	-1	1.5				2.1	-2.06			
V3	Sqm	-1	1.07				1.5	-2.25			
East Side of Building Outside	Sqm	1	9.7				1.07	-1.14			
Chejja	Sqm	2	5.3			3.90		37.80			
	Sqm	2	0.4			0.4		4.24			
	Sqm	1	5.3				0.1	0.08			
Deduction							0.1	0.53			
D	Sqm	-1	0.98								
W	Sqm	-1	1.5				2.04	-2.00			
V3	Sqm	-1	0.95				1.2	-1.80			
V1	Sqm	-1	2.05				0.6	-0.57			
North Side of Building	Sqm	1	5				1.05	-2.15			
Deduction	Sqm	-2	0.79			4.2		21.00			
	Sqm	-2	0.79				2.08	-3.29			
Gents Bathroom											
Wall	Sqm	2	2.25				1.45	6.53			
	Sqm	2	2.33				1.45	6.76			
Deduction											
V	Sqm	-1	2.05				1.05	-2.15			
Celling	Sqm	1	2.25			2.33		5.24			
Ladies Toilet											
Wall	Sqm	2	2.31				1.49	6.88			
	Sqm	2	2.25				1.49	6.71			
Celing	Sqm	1	2.31			2.25		5.20			
Deduction											
V	Sqm	-1	2.05				1.05	-2.15			
Room 1											
Wall	Sqm	2	5.15				2.8	28.84			
	Sqm	2	2.9				2.8	16.24			
Celing	Sqm	1	5.15			2.9		14.94			
Deduction											
D	Sqm	-1	1				2	-2.00			
W	Sqm	-1	1.5				1.2	-1.80			
D2	Sqm	-1	0.87				1.97	-1.71			
Toilet											
Walls	Sqm	2	1.43				0.82	2.35			
	Sqm	2	2.35				0.82	3.85			
Celing	Sqm	1	1.43			2.35		3.36			
Deduction	Sqm	-1	1.06				0.6	-0.64			
Room 2											
Walls	Sqm	2	5.05				2.8	28.28			
	Sqm	2	2.6				2.8	14.56			

Sl. No.	Description of Item	Unit	No	Length (m)	Breadth (m)			Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
					B1	B2	Avg B					
	Ceiling	Sqm	1	5.05			2.6		13.13			
	Deduction	Sqm	-1					2.05	-2.05			
	D	Sqm	-1	1				1.2	-1.80			
	W	Sqm	-1	1.5				2.03	-1.68			
	D2	Sqm	-1	0.83								
	Toilet	Sqm						0.84	3.95			
	Walls	Sqm	2	2.35				0.84	2.42			
		Sqm	2	1.44					3.38			
	Ceiling	Sqm	1	2.35			1.44		-0.62			
	Deduction	Sqm	-1	1.07			0.58					
Total Executed Quantity									250.59			
Schedule B Quantity									210.06			
Quantity upto 125%									250.59	109.20	27365.00	
96	Supplying heavy gauge PVC conduit pipe 40mm dia 2.5mm thick conforming to IS 2509 with suitable size bends, junction boxes, adhesive paste etc., and fixing using inverted wood plugs in case of RCC ceiling and RCC wall / stone structure or rawl plugs in case of brick walls and cement plastering the damaged portion using heavy gauge saddles at an interval of 700mm using NF screws. item no-3.4, Item 3.4.1, Item 3.4.2 page no-2, PWD SR 2019-20 (40mm, dia. 2.5mm thick)											
Item not operated												
97	Supply of LED floodlight luminaire with pressure die cast aluminium housing body for optimal thermal dissipation. Lamp compartment comprising of anti glare clear diffuser with Injection moulded polycarbonate/clear glass material, delivering superior light output. Rated life Burning Hrs 50000 hr @ Lumen Maintenance of 70%, CCT > 5500K, IP 66 optical and electrical compartment & impact resistance of complete luminaire > IK08. Power Factor > 0.9 with mains, Surge Protection- Min 5KV along with Over voltage/Overload, short circuit/ miss-wiring protection. Compatible for pole mounting with outer dia of 40mm to 50 mm Universal Voltage driver to operate wide voltage range from 100V to 270V 50/60Hz application. Compliance to IS10322/ IEC 60598, LM 79 & LM 80 Adherence with RoHS. UL approved MCPCB. Top access street light with single screw to ensure ease of maintenance at the sight site location with minimized minimal tools. LED Light fixture with W System Power consumption. LED Efficiency > 130lm/w, nominal CRI > 75. Luminaire manufacturer should have inhouse facility accredited by NABL/CPRI & any Government certified agency & Design & Development facility certified by ISO 9001:2008. Housing with supplier word mark name shall be Engraved / Embossing on the die cast housing/ Body part. Warranty of 2 Years against any manufacturing defect working under standard electrical conditions as mentioned above should be given by LED manufacturer & Cree/Nichia/ Lumileds/Osram make LED Source. (PWD electrical S.R material list page no : 67 SL/NO 12.9)											
Item not operated												
98	Supplying and flush modular powder coated / galvanized metal box suitable for mounting modular switch plates. the box should be firm flush mounted after due groove cutting in brick /stone/C.C wall .. item no-1.2, Item 1.2.2, Item 1.2.3 page no-2, PWD SR 2018-19											
Item not operated												
99	Supply and fixing of bakelite D.P /socket/switch with/ without neon indicator over existing wood board or flush mounting in plastic plates/niches as per IS 1293 and IS 3854.. Item 3.6.11 page no-10, PWD SR 2018-19.											
	DP	Each	1						1.00			
		Each	1						1.00			
Total Executed Quantity									2.00	163.62	328.00	
Schedule B Quantity									8.00			
100	Supplying and fixing of Group A, regular MCB distribution boards on wall/woodboard/flush mounting using required clamps, bolts, nuts etc., with provision for fixing suitable type capacity MCB'S single phase/ 3 phase / single door with powder coated painting made out of SWG MS enclosure. item no-5.18, Item 5.18.4 page no-27,28 PWD SR 2018-19.											
	Mother Dairy Circle, Deer Statue	Each	1						1.00			
	Horse Statue	Each	1						1.00			
	Bull Statue	Each	1						1.00			
	Lion Statue	Each	1						1.00			
	Attur layout											
	Elephant Statue	Each	1						1.00			
	Ashoka Statue	Each	1						1.00			
Total Executed Quantity									6.00	1222.10	7333.00	
Schedule B Quantity									8.00			
101	Supply and fixing miniature circuit breakers on the existing MCB distribution boards using necessary fixing materials and "C" type curve, Indicator ON/OFF energy cross -3 with as required conforming to IEC 60898 item no-5.17, Item 5.17.4. page no-27, PWD SR 2018-19.											
Item not operated												
102	Wiring for lighting/power circuit using Grade using one of FRLS PVC insulated 1100 volts grade, multistrand copper with low conductor resistance single core wire in open or concealed system of wiring. With specified IS-694: conforming to Latest amendments. item no-2.3, Item 2.3.4 page no-5,6 PWD SR 2018-19.											
	Yelahanka lake											
	Boat Statue, Chota Bheem Statue	Each	2	90					180.00			
	Kogilu Cross, Bullock cart Statue	Each	1	90					90.00			
	D.P main Road, Globe Statue	Each	1	40					40.00			
	D.P Main Road, Kannada letters	Each	1	250					250.00			

Sl. No.	Description of Item	Unit	No	Length (m)	Breadth (m)			Depth (m)	Quantity	Rate	Amount	Remarks
					B1	B2	Avg B					
	Mother Dairy Circle, Deer Statue	Each	1	30								
	Horse Statue	Each	1	50					30.00			
	Bull Statue	Each	1	40					50.00			
	Lion Statue	Each	1	60					40.00			
	Attur layout	Each							60.00			
	Elephant Statue	Each	1	80								
	Cars Hanging	Each	1	260					80.00			
	Yelahanka Lake								260.00			
	Boat Statue, Chota Bheem Statue	Each	4	90								
	Kogilu Cross, Bullock cart Statue	Each	2	90					360.00			
	Cars Hanging	Each	3	80					180.00			
									240.00			
									Total Executed Quantity	1860.00		
									Schedule B Quantity	200.00		
									Quantity upto 125%	250.00	45.45	11363.00
									Quantity above 125%	1610.00	49.09	79029.00
103	Supplying and fixing regular MCB distribution boards on wall / wood board / flush mounting using required clamps, bolts, nuts etc., with enclosure item no-5.18, page no-27, PWD SR 2019-20.											
	Yelahanka lake											
	Boat Statue, Chota Bheem Statue	Each	2						2.00			
									Total Executed Quantity	2.00	1818.00	3636.00
									Schedule B Quantity	8.00		
104	Supplying of 1.1 KV LT UG cable XLPE or Heat resistant PVC insulated, PVC extruded Inner sheath armoured UG LT cable as per IS-1554 (Part-1) or IS-7098 Part-1, Armouring strip thickness in average +5% and resistivity 14 Ohms/Kms (Max) as per IS-3975, item no-6.4.2, page no-40, PWD SR 2019-20.											
	Attur Layout											
	Elephant Statue	m	1	40					40.00			
									Total Executed Quantity	40.00	131.30	5252.00
									Schedule B Quantity	405.50		
105	Providing and filling sand in excavated trench to cover already laid UG cable to a depth of 150 mm all-round the cable item 6.7, page no- 41 SR 2018-19.											
	Attur layout	Cum	1	185			0.5	0.6	55.50			
									Total Executed Quantity	55.50	101.00	5606.00
									Schedule B Quantity	360.00		
106	Supplying and fixing L.T. cast Iron pot heads suitable for 1.1KV class UG cable filled with necessary bitumen/ insulating compound complete with terminals, lamps, bolts, nuts and washers etc. item 6.10.5, page no- 42SR 2018-19.											
	Item not operated											
107	KSRB 15-15.1 : Providing and applying painting in two coats with plastic emulsion paint of approved brand on wall surface to give an even approved shade after thoroughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications. - with primer											
	Item not operated											
108	Providing and laying heavy duty cobble stones 60 mm thick interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of materials, labour and HOM of machineries complete as per specifications.											
	Sardar Vallabai Patel Park											
	Before Gate											
	From South to North	Sqm	1	2.30	13.70	10.80	12.25		28.18			
	After Gate											
	From South to North	Sqm	1	5.80	10.80	11.05	10.93		63.37			
		Sqm	1	2.20	5.00	3.15	4.08		8.97			
		Sqm	1	3.80	3.15	3.40	3.28		12.45			
		Sqm	1	7.20	3.40	3.30	3.35		24.12			
		Sqm	1	4.40	5.40	5.15	5.28		23.21			
		Sqm	1	6.60	3.00	3.00	3.00		19.80			
		Sqm	1	9.60	3.00	2.80	2.90		27.84			
		Sqm	1	2.60	2.80	2.90	2.85		7.41			
		Sqm	1	4.60	4.90	5.10	5.00		23.00			
		Sqm	1	1.80	3.80	3.00	3.40		6.12			
		Sqm	1	11.90	3.00	2.95	2.98		35.40			
		Sqm	1	7.40	2.95	2.95	2.95		21.83			
		Sqm	1	12.70	2.95	3.00	2.98		37.78			

Sl. No.	Description of Item	Unit	No	Length (m)	Breadth (m)			Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
					B1	B2	Avg B					
	Sqm	1		10.50	3.00	3.00	3.00					
	Sqm	1		15.00	3.00	3.00	3.00		31.50			
	Sqm	1		2.30	3.00	3.00	3.00		45.00			
	Sqm	1		10.90	3.00	3.00	3.00		6.90			
	Sqm	1		15.00	2.95	2.95	2.98		32.43			
	Sqm	1		11.40	2.95	2.95	2.95		44.25			
	Sqm	1		12.50	2.95	3.00	2.98		33.63			
	Sqm	1		8.50	3.00	2.90	2.95		37.19			
	Sqm	1		1.90	2.90	3.10	3.00		25.08			
	Sqm	1		4.40	3.10	5.90	4.50		5.70			
	Sqm	1		10.20	3.20	3.05	3.13		19.80			
	Sqm	1		15.00	3.05	3.05	3.05		31.88			
									45.75			
	Total Executed Quantity								698.56			
	Schedule B Quantity								146.00			
	Quantity upto 125%								182.50	1127.36	205744.00	
	Quantity above 125%								516.06	1148.61	592753.00	
109	KSRRB M1200-48.2. Construction of cement concrete kerb with top and bottom width 115 and 165 mm respectively, 250 mm high in M-20 grade PCC on M-10 grade foundation 150 mm thick, foundation having 50 mm projection beyond kerb stone, kerb stone laid with kerb lying machine, foundation concrete laid manually, all complete as per Clause 400.8 complete as per specifications. B. Using Concrete Batching and Mixing Plant MORTH Specification No.408item No 26.127, Page no.217 PWD SR 2018-19											
	Bull	m	1	17					17.00			
	Horse	m	1	15.9					15.90			
	Deer with cub	m	1	15					15.00			
	make in India	m	1	19.7					19.70			
	Total Executed Quantity								67.60	295.93	20005.00	
	Schedule B Quantity								80.00			
110	Providing and laying For elevation using white sadarhalli stone with stone chiesing and fine dressed granite stone slabs 100 mm thick with cement mortar 1:3 including cost of materials, labour, curing complete as per specifications. (AS per Approved Data rate including GST)Elevation Stone for aesthitic purpose @ TOP OF WALL (1X0.3X0.1) granite sixe											
	Near Tractor	Sqm	117	0.78			0.29		26.47			
		Sqm	117	0.30			0.1		3.51			
		Sqm	117	0.03					3.33			
	Area of Triangle = (0.5*0.19*0.3) = 0.03											
	Total Executed Quantity								33.31	4898.50	163169.00	
	Schedule B Quantity								60.00			
E1	Fabricating, providing and erecting in poiston of M S Ornamental security Grill without hot dip using 75 x 12mm M S Flat for alround frame work with verticals at the centre and horizontal centere support M S Square of 20 x20 mm of different heights as shown in the drawing are to be fixed at 16 cms C/C for suqare bars of full height and at 8cms C / C for bottom rods providg ornamental C I Designers at thebotom and C I arrows inthe midle and top. The entire frame work is to be fixed by means of expansion bolts to the brick pillars with necessary drilling holes. the work includes providng two coats of enamel painting over one coatr of red lead ready mix primer coat etc complete cost of all labour, painting, erection charges using hoist pulleycranes etc as per specification and drawings											
	Grill	Kg	7					121.5	850.5			
	50 kg per sqm 2.7*0.9*50=121.5											
	Total Executed Quantity								850.50	162.53	138232.00	
E2	Providing and laying/fixing cement base, precast, pre polished cement concrete, designer tiles 25mm thick for flooring conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mis finished with flush pointing using white cement, including cost of materials, including cutting, griding the edge to half/full round wherever required, labour, curing complete as per specification. (P.No. 109, I.No. 14.62 of PWD SR 2015-16)											
	In Car Tractor platform											
	Tiles	Sqm	1	20.9			10.78		225.30			
	Deduction	Sqm	-1	5.64			2.24		-12.63			
		Sqm	-1	3.26			1.63		-5.31			
		Sqm	-1	3.5			3.50		-12.25			
	Total Executed Quantity								195.10	1343.87	262195.00	
E3	Poviding, Fabricating and Fixing of Make in India made out of wWelded Iron Automobile Parts, materials as per drawings for appreance and dimesions is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, complete as per direction of Engineer in Charge. (inclusive of all taxes) Dimesions : 42 x 98 x 24 inches Base size required: (8 x 4 feet) Wieght: 350Kgs approximately (inclusive of all taxes) As per approved quotation											
	Make in India	Nos	1						1.00			
	Total Executed Quantity								1.00	411700.00	411700.00	
E4	Providing and fixing of ornamental grill for, inside frame designs made out of 10 mm thick Hexagonal Hollow Section height 1.20m , appearance and dimeson of hand railing is indiacted in drawings including cost of labour etc, complete as per direction of Enginner in charge (inclusive of all taxes). including outdoor duco painting (inclusive of all taxes) As per approved quotation											
	Pencil	Nos	31						31.00			
	Total Executed Quantity								31.00	8000.00	248000.00	

Sl. No.	Description of Item	Unit	No	Length (m)	Breadth (m)			Depth (m)	Quantity	Rate	Amount	Remarks
					B1	B2	Avg B			Rs	Rs	
15	Supplying and fixing M.S. Rectangular poles made out of 2 equal angles of 65x65x6 mm welded together and fixed in CC (1:2:4) WITH 2 NOs 16mm dia M.S. hold fast rods each of length 25 cms. Including cost of all materials cutting, bending scaffolding wherever necessary, nicely finishing the welded joints with all lead lifts and as per the directions of the Engineer-in-charge of the work and including providing 2 coats of approved quality paint over one coat of shop painting (excluding cost of earthwork and concrete) including cost of material, labour, HOM complete as per specification											
	Poles											
	North side poles	m	11	3.6					39.60			
	South side poles	m	13	3.6					46.80			
	West side poles	m	17	3.6					61.20			
	East side poles	m	17	3.6					61.20			
	Gate											
	left and right side Tube	m	8	2.77					22.16			
	upper and bottom Tube	m	16	1.2					19.20			
	Tube pipes	m	2	0.8					1.60			
	L shape (angle)	m	1	2.77					2.77			
		m	1	2.8					2.80			
	Total Executed Quantity								257.33	937.00	241118.00	

E6 Providing chain link fencing 50mm size of 8 guage properly stretched between existing rectangular poles and fixed with suitable bolts & nuts, the free ends shall be welded to the pole and block pipe at top and bottom as required including cost of all materials, labour, lead and lifts and as per the directions of the Engineer-in-charge of work including two coats of approved quality paint over one coat of shop paint including cost of material, labour, HOM complete as per specification

North side chain mesh	Sqm	1	21.5					3.6	77.40			
South side chain mesh	Sqm	1	26					3.6	93.60			
West side chain mesh	Sqm	1	36.6					3.66	133.96			
East side chain mesh	Sqm	1	36.18					3.6	130.25			
Deduction												
North side chain mesh	Sqm	-1	21.5					0.65	-13.98			
Total Executed Quantity								421.23	779.92	328526.00		

E7 Providing and fixing M.S. Block pipe of 38mm dia, of heavy guage of 14 including removing the bends, cutting the pipe, and fixing pipe in between the existing two verticle poles (M.S. rectangular poles) and spot welding the chain link with M.S. block pipe including cost of all materials wastage in cutting, and scaffolding wherever necessary with all lead and lift as directed by the Engineer-in-charge of work etc., complete including two coats of approved quality paint over one coat of shop paint including cost of material, labour, HOM complete as per specification

North side circular pipes	m	4	21.5						86.00			
South side circular pipes	m	5	26						130.00			
West side circular pipes	m	5	36.6						183.00			
East side circular pipes	m	5	36.18						180.90			
Deduction												
west side gate	m	-1	2.77						-2.77			
east side gate	m	-1	2.8						-2.80			
North side poles	m	-4	0.07						-0.28			
South side poles	m	-5	0.07						-0.35			
West side poles	m	-5	0.07						-0.35			
East side poles	m	-5	0.07						-0.35			
Total Executed Quantity								573.00	445.05	255012.00		

E8 KSRB 7.9 : Providing and fixing M.S.grill work for windows and ventilators using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM complete as per specifications. Specification No. KBS 7.12

Window	Kg	2						45.36	90.72			
								21kg per sqm $1.8*1.2*21=45.36$				
Door	Kg	1						56.75	56.75			
								21kg per sqm $1.15*2.35*21=56.75$				
V1	Kg	2						45.20	90.41			
								21kg per sqm $2.05*1.05*21=45.20$				
W	Kg	2						37.8	75.60			
								21kg per sqm $1.5*1.2*21=37.8$				
Total Executed Quantity								313.48	103.63	32485.00		

Sl. No.	Description of Item	Unit	No	Length (m)	Breadth (m)			Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks	
					B1	B2	Avg B						
E9	KSRB 7.10 : Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using double track window frame section of size 1.85x 31.75mm. With 1.2mm thick, bottom section weight 0.695 kg/m, sides and top sections 1.3 mm. thick weight 0.659 kg/m; and shutter comprising top and bottom section of size 40mmx18mm, 1.25 mm.thick weight 0.417 kg/m, shutter interlock section 40mmx26.7mm, 1.1mm thick, weight 0.469 kg/m. the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; and providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading aluminium sections including cutting to required length, joints mitred sub dividing the frame tenonned and rivetted in the assembled frame stiffened with end clips at corners angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be with necessary steel screws, raul plugs, or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar, aluminium sections pretreated for removal of any Specification No. KBS -do- using aluminium section powdered coated to a minimum of 60-70 microns with exterior durable pure polyester grade powder of approved quality												
	Window	Sqm	2	1.8									
	V1	Sqm	2	2.05				1.2	4.32				
	W	Sqm	2	1.5				1.05	4.31				
								1.2	3.60				
	Total Executed Quantity								12.23	4772.25	58341.00		
E10	Providing and fixing M.S. Hand railing for Balcony/ Staircase etc., with 50mm dia. M.S. hollow pipe of 14 gauge, welded to 20mmx20mm M.S. square rod placed vertically, spaced at 100mm at regular intervals of 600mm. These vertical rods laterally tied to 3 horizontal rods spaced at equal interval. These assembly is fixed to concrete by using expansion bolts and welding the same to reinforcement bars and making good the surface. All the joints and sections should be cut to length, welded and grinded wherever necessary etc., complete. The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, etc., complete as per specification and drawing.												
		Sqm	1	7.75				0.89	6.90				
		Sqm	1	5.95				0.65	3.87				
	Total Executed Quantity								10.77	3097.87	33349.00		
1	KSRB 9.4-1 : Providing wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM complete as per pecifications. Specification No. KBS 9.33, KSRB 9.4-2 : - do - Honne wood frames												
	Dyana Mandri	Cum	1	7.00			0.12	0.06	0.05				
	Gents Bathroom	Cum	1	5.80			0.12	0.06	0.04				
	Ladies Toilet	Cum	1	5.74			0.12	0.06	0.04				
	Room 1	Cum	1	6.00			0.12	0.06	0.04				
	Room 2	Cum	1	6.10			0.12	0.06	0.04				
	Total Executed Quantity								0.22	95558.44	21081.00		
	KSRB 9.5 : Providing and fixing in position fully panelled wood shutters for doors, with styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM complete as per specifications. (excluding cost of fixtures) Specification No. KBS 9.34, KSRB 9.5-2 : - do - Honne wood												
	Dyana Mandri	Sqm	1	1.15				2.35	2.70				
	Gents Bathroom	Sqm	1	0.82				2.08	1.71				
	Ladies Toilet	Sqm	1	0.79				2.08	1.64				
	Room 1	Sqm	1	1.00				2	2.00				
	Room 2	Sqm	1	1.00				2.05	2.05				
	Total Executed Quantity								10.10	5150.76	52030.00		
	Providing and fixing Vitrified glazed tiles of approved make, quality & colour of size 600 x 600 x 10mm thick fixed on existing flooring with special adhesive for flooring, skirting and jointed with neat cement slurry mixed with pigment to mach shade of tiles, including providing spacers at required interval and removing stains, cost of materials, mortar, labour etc., complete as per specification.												
	Yelahanka Lake												
		Sqm	1					112.54	112.54				
	Area of Semi circle = 112.54												
	Doddaballapura												
	Room 1	Sqm	1	5.15			2.9		14.94				
	skirting	Sqm	1	16.10				0.1	1.61				
	Deduction												
	Column	Sqm	-1	0.54			0.19		-0.10				
		Sqm	-2	0.20			0.15		-0.06				
	Room 2	Sqm	1	5.05			2.6		13.13				
	skirting	Sqm	1	15.30				0.1	1.53				
	Deduction	Sqm	-2	0.15			0.5		-0.15				
	Total Executed Quantity								143.43	1128.98	161933.00		
	KSRB15-3 : Providing 18mm thick cement plaster in single coat with cement mortar to brick masonry including rounding off corners wherever required smooth rendering. : Providing and removing caffolding, including cost of materials, labour, curing complete as per specifications.												
	KSRB15-3.8 : - do - cement mortar 1:4												
	Doddaballapura												
	West Side of Building	Sqm	1	5.20			3.72		19.33				
	hejja	Sqm	2	5.20			0.4		4.16				
		Sqm	2	0.40				0.1	0.08				
		Sqm	1	5.20				0.1	0.52				
		Sqm	1	0.80			4		3.20				
		Sqm	1	4.09			4		16.36				

Sl. No.	Description of Item	Unit	No	Length (m)	Breadth (m)			Depth (m)	Quantity	Rate	Amount	Remarks
					B1	B2	Avg B					
	Deduction	Sqm	1	0.64								
	D	Sqm	-1	0.98			4		2.56			
	W	Sqm	-1	1.50								
	V3	Sqm	-1	1.07				2.1	-2.06			
	East Side of Building	Sqm	1	9.70				1.5	-2.25			
	Chejja	Sqm	2	5.30			3.90	1.07	-1.14			
		Sqm	2	0.40					37.80			
		Sqm	1	5.30			0.4		4.24			
	Deduction							0.1	0.08			
	D	Sqm	-1	0.98				0.1	0.53			
	W	Sqm	-1	1.50								
	V3	Sqm	-1	0.95				2.04	-2.00			
	V1	Sqm	-1	2.05				1.2	-1.80			
	North Side of Building							0.6	-0.57			
	Outside	Sqm	1	5.00				1.05	-2.15			
	Deduction	Sqm	-2	0.79			4.2		21.00			
								2.08	-3.29			
E15	KSRB 14.14-5: Providing Ceramic tiles of approved make shade and size as per specification								Total Executed Quantity	94.59	284.70	26931.00

Sl. No.	Description of Item	Unit	No	Length (m)	Breadth (m)			Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
					B1	B2	Avg B					
	Deduction	Sqm	2	2.35								
	Room-2	Sqm	-1	0.87				2.1	9.87			
	Toilet							2.05	-1.78			
	Wall	Sqm	2	2.35								
		Sqm	2	1.44				2.07	9.73			
		Sqm	2	0.20				2.07	5.96			
	Deduction							2.03	0.81			
	V3	Sqm	-1	1.07				0.46	-0.49			
	D2	Sqm	-1	0.80				2.06	-1.65			
	Total Executed Quantity								70.84	1780.19	126112.00	
E17	Providing applying two coats of wall putty to inside plastered walls and ceiling using white cement putty. Scrapping and levelling the surface using steel blade and preparing the surface even and smooth by using different grade sand papers, including cost of all materials, cost of labour and scaffolding etc., complete as per the specification.											
	Room 1											
	Wall	Sqm	2	5.15				2.8	28.84			
		Sqm	2	2.9				2.8	16.24			
	Deduction											
	D	Sqm	-1	1				2	-2.00			
	W	Sqm	-1	1.5				1.2	-1.80			
	D2	Sqm	-1	0.87				1.97	-1.71			
	Total Executed Quantity								39.57	85.08	3367.00	
E18	SOLID PVC DOOR FRAME Providing & fixing factory made PVC Door frame of size 50x47mm with a wall thickness of 5mm, made out of extruded 5mm rigid PVC foam sheet metered cut at corners & jointed 2 No.s of 150mm long brackets of 15x15mm M.S Square tube, the entire door frame to be reinforced with 19x19mm M.S Square tube of 19 gauge. The door frame to be fixed to the wall using M.S. Screws of 65/80mm size complete as per manufacturers specification & direction of Engineer-in-charge.											
	Gents Bathroom	Sqm	1	0.71				2.05	1.46			
	Ladies Toilet	Sqm	1	0.67				2.08	1.39			
	Room 1	Sqm	1	0.87				1.97	1.71			
	Room 2	Sqm	1	0.83				2.03	1.68			
	Total Executed Quantity								6.25	510.49	3190.00	
E19	SOLID PANEL PVC DOOR SHUTTER Providing & fixing 30mm thick factory made rigid foam Panelled Door Shutters made from M.S. tube of 19 gauge thickness, size 19x19mm for styles and 15x15mm for top & bottom rails, covered with heat moulded PVC channel of 5mm thick sheet & 30 x 50mm wide to form styles & 5mm thick & 75mm wide PVC Sheets for top rail, lock rail & bottom rail on either side & 5mm thick 20mm wide PVC sheet as gap insert for top rail & bottom rail, Panelling of 5mm thick PVC sheet fitted in the M.S. Frame, Sealed to the styles & rails with 5x30mm PVC sheet beading on either side & joined together with solvent cement adhesive etc., Complete as per manufacturers specification & direction of Engineer-in-charge fixed to frames with 3 nos of 75 m.m Aluminium hinges.											
	Gents Bathroom	Sqm	1	0.71				2.05	1.46			
	Ladies Toilet	Sqm	1	0.67				2.08	1.39			
	Room 1	Sqm	1	0.87				1.97	1.71			
	Room 2	Sqm	1	0.83				2.03	1.68			
	Total Executed Quantity								6.25	3029.15	18926.00	
E20	KSRB 11-7.2 : Providing and fixing white vitreous china clay, flat back, lipped front urinal basin of 430x260x350mm in the range of two 7.5 litre P.V.C with automatic flushing cistern, C.I / M.S brackets, standard flush pipe and C.P. brass spreaders with brass unions and G.I. clamps painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications. Specification No. KBS 11.											
	Gents Bathroom	Each	2					2.00				
	Total Executed Quantity								2.00	4543.18	9087.00	
E21	Providing and fixing CI Nahani trap of approved make conforming to ISI specifications and construction of Cistern in M-15 as per directions (Rate is inclusive of cost of materials and fixtures and conveyance of materials to work spot). -do- 12.5cms x 7.5cms											
	Gents Bathroom	Each	2					2.00				
	Ladies Toilet	Each	3					3.00				
	Toilet	Each	1					1.00				
	Toilet	Each	1					1.00				
	Total Executed Quantity								7.00	310.88	2177.00	
E22	Providing and fixing 7.5 cms to 15.00 cms dia NP grating 100 mm dia.											
	Gents Bathroom	Each	2					2.00				
	Ladies Toilet	Each	3					3.00				
	Toilet	Each	1					1.00				
	Toilet	Each	1					1.00				
	Total Executed Quantity								7.00	163.62	1146.00	

Description of Item	Unit	No	Length (m)	Breadth (m)			Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
				B1	B2	Avg B					
KSRB 11-11 : Providing and fixing white vitreous china clay, flat back wash basin with a single 15mm C.P brass pillar tap with C.I/M.S brackets, 32 mm C.P. brass waste of standard pattern, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications. Specification No. KBS 11											
Gents Bathroom	Unit	1						1.00			
Ladies Toilet	Unit	1						1.00			
Toilet	Unit	1						1.00			
Toilet	Unit	1						1.00			
Total Executed Quantity								4.00	3061.88	12248.00	
KSRB 11-5 : Providing and fixing white vitreous china clay, water closet European type (Pedestal type, P-trap) with black solid plastic seat and lid, C.P brass hinges, rubber buffers, 10 litre low level, P.V.C flushing cistern (all are approved make) with fittings, C.I/M.S brackets, 40mm diameter flush bend with fittings and clamps, overflow arrangements with special and 25mm mosquito proof coupling of approved design, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications. Specification No. KBS 11											
Gents Bathroom	Each	1						1.00			
Ladies Toilet	Each	2						2.00			
Toilet	Each	1						1.00			
Toilet	Each	1						1.00			
Total Executed Quantity								5.00	5406.00	27031.00	
E25 KSRB 11-15.3 : Providing and fixing 453x357mm dia rectangular shape mirror with plastic moulded frame of approved make and shade with 6mm thick hard board backing including cost of materials, labour complete as per specifications.											
Gents Bathroom	Unit	1						1.00			
Ladies Toilet	Unit	1						1.00			
Toilet	Unit	1						1.00			
Toilet	Unit	1						1.00			
Total Executed Quantity								4.00	1239.15	4957.00	
E26 Providing and fixing unplasticised PVC pipes with working pressure 10 kg/sq.cm with pipe fittings, clips, making good the floor, including cost of all materials, labour charges, HOM and testing complete as per specifications. -do- with 160mm outer dia											
	m	9.7						9.70			
Total Executed Quantity								9.70	1365.68	13248.00	
E27 KSRB 13-11 : Providing and placing on terrace, polyethylene water storage tanks as per IS 12701 : 1996 with manhole lid and suitable locking arrangements, making holes of suitable diameter for inlet, outlet and over flow pipes, including cost of all materials, labour, transport charges, HOM and testing complete as per specifications. (For 1000 litre capacity) Specification No.KBS 13.22											
	Nos	1						1.00			
Total Executed Quantity								1.00	7447.98	7448.00	
E28 KSRB 15.3 : Providing 12mm thick cement plaster in single coat with cement mortar to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. KSRB15-3.2 : - do - cement mortar 1:4											
Doddaballapura											
Gents Bathroom											
Wall	Sqm	2	2.25				1.45	6.53			
	Sqm	2	2.33				1.45	6.76			
Deduction											
V	Sqm	-1	2.05				1.05	-2.15			
Celling	Sqm	1	2.25			2.33		5.24			
Ladies Toilet											
Wall	Sqm	2	2.31				1.49	6.88			
	Sqm	2	2.25				1.49	6.71			
Celing	Sqm	1	2.31			2.25		5.20			
Deduction											
V	Sqm	-1	2.05				1.05	-2.15			
Room 1											
Wall	Sqm	2	5.15				2.8	28.84			
	Sqm	2	2.9				2.8	16.24			
Celing	Sqm	1	5.15			2.9		14.94			
Deduction											
D	Sqm	-1	1				2	-2.00			
W	Sqm	-1	1.5				1.2	-1.80			
D2	Sqm	-1	0.87				1.97	-1.71			
Toilet											
Walls	Sqm	2	1.43				0.82	2.35			
	Sqm	2	2.35				0.82	3.85			
Celing	Sqm	1	1.43			2.35		3.36			
Deduction	Sqm	-1	1.06				0.6	-0.64			
Room 2											
Walls	Sqm	2	5.05				2.8	28.28			
	Sqm	2	2.6				2.8	14.56			
Celing	Sqm	1	5.05			2.6		13.13			

Description of Item	Unit	No	Length (m)	Breadth (m)			Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
				B1	B2	Avg B					
Deduction	Sqm	-1	1								
D	Sqm	-1	1.5				2.05	-2.05			
W	Sqm	-1	0.83				1.2	-1.80			
D2							2.03	-1.68			
Toilet	Sqm	2	2.35								
Walls	Sqm	2	1.44				0.84	3.95			
	Sqm	1	2.35				0.84	2.42			
Celing	Sqm	-1	1.07			1.44		3.38			
Deduction						0.58		-0.62			
Total Executed Quantity								156.00	222.52	34713.00	
E29 Fabricating, providing and erecting in position Hot dip galvanized Gate. Using 72x72x4.8 mm Sq. GI Pipe Frame with top pipe bending in heavy duty hydraulic press with sand packing and hot bending to form double arch as per drawing profile, 20mm hot dip galvanized sq rod for verticals and bottom. Intermediate supports of 75x12mm and 50x6mm arch bent to hot dip galvanized flats. The work is inclusive of thoroughing GI, Flat GI rods, placing, welding all the joints including grinding, finishing metal patty, painting two coats enamel painting. The rate is inclusive of all materials Like GI Sq. GI Pipe, GI Forged designs etc., heavy duty hinges are made out of 75mm sold sq. block assembled with 20mm du bearing cranes, with all lead and lift, loading, transportation, unloading, scaffolding charges and all other complete as per specifications and directions of Engineer incharge of work.											
	Sqm	1	4.2				3	12.60			
Total Executed Quantity								12.60	12599.75	158757.00	
E30 Supplying and fixing new Mangalore tiles on existing reepers including cost of materials, labour, HOM complete as per specifications.											
	Sqm	1	4.1			0.65		2.67			
Toilet	Sqm	1	2.18			0.72		1.57			
Total Executed Quantity								4.23	443.96	1880.00	
E31 Waterproofing of RCC Terrace / podium slab / toilet / utilities / water retaining structure by preparing the surface by chipping and cleaning and Grouting of Honey comb, voids, cracks / construction joints with cement slurry (1kg cement added in 10 ltr of water) added with 100gm of inorganic accelerator, followed by spraying of liquid biological modified alkaline earth silicates @ 0.40 ltr per sqm on whole surface to reduce the micro porosity and allowing it to dry, curing the surface for the silicates to penetrate deeper into the concrete and spraying waterproofing impregnate liquid containing silane and silanol linear copolymer @ 0.50 ltr per sqm and finally applying polymer slurry made out of cross linked acrylic / styrene / butadiene & cement in the ratio of 1:0.1, @0.50kg/sqm on the whole surface, including all labour charges tools and equipments, all complete as per the specification											
Doddaballapura											
Room Behind Stage	Sqm	1	9.5			4.8		45.60			
Total Executed Quantity								45.60	573.76	26164.00	
E32 Fabrication supplying and erecting M.S. tubular trusses of all spans as per approved drawing & design with prefabricated steel applications using quality material and are durable, reliable and corrosion and abrasion resistant. Welding shall confirm to latest structural welding code. Quality shall be on various parameters like shape, size, design gauge and polish. The entire trusses is anchored in RCC column by using 4 nos of M.S. anchor bolts at each support with 10mm thick base plate and shoe plate. The work includes cutting, straightening, placing in position of M.S. pipes and welding wherever necessary and applying one coat of redoxide primer coat to all the members including cost of all materials, labour charges, and hire charges of machineries for cutting, welding, grinding and erection equipments, with all lead and lift, transportation, etc., complete as per specification											
For boat platform	Kg							1077.59			
Total Executed Quantity								1077.59	121.08	130474.00	
E33 Basket Ball Court Painting											
	Sqm	1	32			19		608.00			
						608*10.76		6542.08			
	SFT							6542.08			
	SFT							6542.08			
Total Executed Quantity								6542.08	68.68	449311.00	
E34 Point wiring using Copper wire without switch. Supplying and wiring adopting loop system in existing PVC Conduit /casing capping casing capping using 2x1.5Sqmm (Phase & Neutral) & 1x1.0 sqmm (Earth wire) FRLS multi strand PVC insulated copper wire (confirming to IS-694: and latest amendments) without control switch shall be fixed on the existing plastic sheet/ gang box, the other end of the wires shall be terminated with sufficient loose length in a wood/PVC round block. complete for each outlet. Medium point above 3Mtr upto 6Mtr from tapping point to out let via switch box											
Gents Bathroom	Point	4						4.00			
Ladies Toilet	Point	3						3.00			
Room 1	Point	8						8.00			
Toilet	Point	2						2.00			
Room 2	Point	7						7.00			
Toilet	Point	2						2.00			
Total Executed Quantity								26.00	252.50	6565.00	
E35 Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.C wall, 1-3Way											
Toilet	Each	1						1.00			
Toilet	Each	1						1.00			
Total Executed Quantity								2.00	95.95	192.00	

Description of Item	Unit	No	Length (m)	Breadth (m)			Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
				B1	B2	Avg B					
Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.C wall, 6Way											
Gents Bathroom Ladies Toilet Room 1 Room 2	Each	1						1.00			
	Each	1						1.00			
	Each	2						2.00			
	Each	2						2.00			
Total Executed Quantity								6.00	126.25	758.00	
Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box. 1 to 3 Module											
Toilet Toilet	Each	1						1.00			
	Each	1						1.00			
Total Executed Quantity								2.00	111.10	223.00	
Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box. 6 Module											
Gents Bathroom Ladies Toilet Room 1 Room 2	Each	1						1.00			
	Each	1						1.00			
	Each	2						2.00			
	Each	2						2.00			
Total Executed Quantity								6.00	176.75	1061.00	
Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293. 6Amps one way											
Switch Gents Bathroom Ladies Toilet Room 1 Toilet Room 2 Toilet	Each	4						4.00			
	Each	3						3.00			
	Each	8						8.00			
	Each	2						2.00			
	Each	7						7.00			
	Each	2						2.00			
	Total Executed Quantity								26.00	70.70	1839.00
Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293. Stepped Fan Regulator											
Room 1 Room 2	Each	1						1.00			
	Each	1						1.00			
Total Executed Quantity								2.00	292.90	586.00	
Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293. 6Amps 3way socket											
Room 1 Toilet Room 2 Toilet	Each	2						2.00			
	Each	1						1.00			
	Each	2						2.00			
	Each	1						1.00			
Total Executed Quantity								6.00	106.05	637.00	
E42 Supplying & fixing of retrofit type - LED bulb.....W with OPAL acrylic diffuser comprising of LED source with CCT 6500 degree K, CRI> 70%, efficacy >80 lumen per watt, life> 25000 burning hours and Compliance to IS 10322/IEC 60598, LM 79 & LM 80. The LED are driven by HF electronic driver integrated in the system, with PF > 0.95, power loss should < 5% of lamp wattage., short circuit & open circuit protection to be integrated in the circuit, THD less than 20%, Life as per LM 79. The operating input voltage should be between 130 to 275 volts. BIS Approved and Tested by NABL/CPRI accredited laboratory with 2 years Warranty against any manufacturing defect working under standard electrical condition. 15W, 6500K											
Gents Bathroom Ladies Toilet Room 1 Toilet Room 2 Toilet	Each	1						1.00			
	Each	1						1.00			
	Each	1						1.00			
	Each	1						1.00			
	Each	1						1.00			
	Each	1						1.00			
Total Executed Quantity								6.00	217.15	1303.00	
E43 Supply, Installation, Testing and Commissioning of LED RGB/RGBW floodlighting luminaire for facade lighting with Die-cast aluminium housing, powder-coated finish, of following wattage. Luminaire shall be capable of producing dynamic color changing light for with 16 million colors by DMX/Ethernet based control. The beam angle of the fitting shall be narrow, medium, wide or asymmetric as per the requirement. Luminaire shall be complete with driver and capable of operating at line voltage without any separate power supply from 100-270 V AC, 50 Hz with power factor> 0.9. Fixture shall be suitable to operate at an ambient temperature range of 10°C to +50°C and shall be IP 65 and IK 06 rated. Lifetime shall be at least L70:50000 burning hours at 50°C. Luminaire shall be conforming to BIS (IS 10322) and shall be complete with all necessary accessories required for proper working of fixture including weather proof connection cables, water proof connectors etc. as required. 45W											
Yelahanka Lake											
Boat Statue, Chota Bheem Statue	Each	14						14.00			
Kogilu Cross, Bullock cart Statue	Each	2						2.00			
D.P Main Road, Globe Statue	Each	6						6.00			

Sl. No.	Description of Item	Unit	No	Length (m)	Breadth (m)			Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
					B1	B2	Avg B					
	Mother Dairy Circle, Deer Statue	Each	4						4.00			
	Horse Statue	Each	4						4.00			
	Bull Statue	Each	4						4.00			
	Lion Statue	Each	4						0.00			
	Attur Layout								8.00			
	Elephant Statue	Each	8						20.00			
	Cars Hanging	Each	20						2.00			
	Front	Each	2						2.00			
	Stage	Each	2						5.00			
	Ahoka Statue	Each	5									
	Sandeep Unni Krishnan Circle								1.00			
	Car	Each	1						1.00			
	Auto	Each	1						1.00			
	Tractor	Each	1						1.00			
	Total Executed Quantity								78.00	37612.40	2933768.00	
E44	Supplying of feet - PVC Batten with integrated LED tube W with high quality diffuser with Life of 25000 burning hours & 70% lumen maintenance with CRI > 80. Power Input: 220-240V @ 50/60Hz & Power factor >0.9 along with CE approved. 2 years Warranty against any manufacturing defect working under standard electrical condition. LED light fighting 1 x4'- 20/22 w											
	Yelahanka lake								4.00			
	Boat Statue, Chota Bheem Statue	Each	4						4.00			
	Total Executed Quantity								4.00	378.75	1515.00	
E45	Supplying & fixing - flexible LED Strip Light W Power consumption in 5mtrs length CCT 6500 degree K, CRI> 70%, efficacy >80 lumen per watt, life> 25000 burning hours and Compliance to IS 10322/IEC 60598, LM 79 & LM 80. The LED are driven by HF electronic driver non integrated, with PF > 0.95, power loss should < 5% of lamp wattage., short circuit & open circuit protection to be integrated in the circuit, THD less than 20%, Life as per LM 79. The operating input voltage should be between 130 to 275 volts. BIS Approved with 2 years Warranty against any manufacturing defect working under standard electrical condition.											
	Cars Hanging	m	1	90					90.00			
	Total Executed Quantity								90.00	1414.00	127260.00	
E46	Supplying & fixing LED Drivers suitable for 5700K LED fitting Outdoor Fixtures. Operating voltage range from 180V to 265V, 50Hz AC power Supply. 40W 5700K suitable for outdoor LED fitting.											
	D.P Main Road , Kannada letters	Each	60						60.00			
	Total Executed Quantity								60.00	1717.00	103020.00	
E47	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc.,complete.(As per Civil SR KSRB I-2, P-7). In soil (ordinary)											
	Attur Layout								40.00			
	Elephant Statue	m	1	40					145.00			
	Cars Hanging	m	1	145					185.00			
	Total Executed Quantity								185.00	76.76	14201.00	
E48	Supply, Installation, Testing and Commissioning of LED RGB/RGBW floodlighting luminaire for facade lighting with Die-cast aluminium housing, powder-coated finish, of following wattage. Luminaire shall be capable of producing dynamic color changing light for with 16 million colors by DMX/Ethernet based control. The beam angle of the fitting shall be narrow, medium, wide or asymmetric as per the requirement. Luminaire shall be complete with driver and capable of operating at line voltage without any separate power supply from 100-270 V AC, 50 Hz with power factor> 0.9. Fixture shall be suitable to operate at an ambient temperature range of 10°C to +50°C and shall be IP 65 and IK 06 rated. Lifetime shall be at least L70:50000 burning hours at 50°C. Luminaire shall be conforming to BIS (IS 10322) and shall be complete with all necessary accessories required for proper working of fixture including weather proof connection cables, water proof connectors etc. as required. 30W											
	Kogilu Cross Bullock Cart Statue	Each	2						2.00			
	Attur Layout								2.00			
	Elephant Statue	Each	2									
	Sandeep unni krishnan Circle								6.00			
	Car	Each	6						4.00			
	Auto	Each	4						4.00			
	Tractor	Each	4						4.00			
	Wan	Each	4						4.00			
	Total Executed Quantity								22.00	20219.19	444823.00	

Description of Item	Unit	No	Length	Breadth (m)			Depth	Quantity	Rate	Amount	Remarks
			(m)	B1	B2	Avg B	(m)		Rs	Rs	


Assistant Engineer
BBMP


Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92


ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
Executive Engineer
ಯೋಜನೆ ವಿಭಾಗ BBMP
ಬೃ.ಬೆಂ.ಮ.ಪಾ. ಬೆಂಗಳೂರು - 92.

Technical Sanction
Accorded For Rs. 3,09,15,094.00
Head of A/C. P. 37.48.09
CER NO : 27 21 23

